S
625.704
M3Fe
Sep61983

PLEASE RETURN

Montana State Library
3 0864 1006 6501 0

MONTANA

DEPARTMENT OF HIGHWAYS



STATE DOCUMENTS COLLECTION

OCT 11 1983

MONTANA STATE LIBRARY
1515 E. 6th AVE.
HELENA, MONTANA 59620

FIELD ENGINEERING AND CONSTRUCTION PROGRESS REPORT



ISSUED THE FIRST MONDAY OF THE MONTH

September 6, 1983


DOMINION OF CANADA
BRITISH COLUMBIA
ALBERTA
SASKATCHEWAN
LINCOLN
FLATHEAD
GLACIER
TOOLE
LIBERTY
HILL
BLAINE
PHILLIPS
VALLEY
DANIELS
SHERIDAN
ROOSEVELT
SANDERS
LAKE
PONDERA
TETON
CHOUTEAU
RICHLAND
MCCONE
MISSOULA
LEWIS AND CLARK
CASCADE
FERGUS
PETROLEUM
GARFIELD
DAWSON
PRAIRIE
WIBAUX
MINERAL
GRANITE
POWELL
MEAGHER
WHEATLAND
GOLDEN VALLEY
MUSSELSHELL
TREASURE
ROSEBUD
FALLON
CUSTER
RAVALLI
JEFFERSON
BROADWATER
GALLATIN
SWEET GRASS
STILLWATER
YELLOWSTONE
DEER LODGE
SILVER BOW
POWDER RIVER
CARTER
BEAVERHEAD
MADISON
PARK
BIG HORN
CARBON
YELLOWSTONE NATIONAL PARK
ALBERTA
SASKATCHEWAN
NORTH DAKOTA
SOUTH DAKOTA
DIVISION CONSTRUCTION SECTIONS
BILLINGS DIVISION HEADQUARTERS
DIVISION CONSTRUCTION SECTION BOUNDARY
MONTANA
PREPARED BY THE
STATE OF MONTANA
DEPARTMENT OF HIGHWAYS
PLANNING AND RESEARCH BUREAU
COOPERATIVELY WITH THE
U.S. DEPARTMENT OF TRANSPORTATION
FEDERAL HIGHWAY ADMINISTRATION
SCALE
Scale No. 1-2-3-4

DISTRICT: Missoula
1130

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: August 31, 1983

PROJECT NUMBER & NAME	DESCRIPTION	NEXT MILE-STONE	M-HRS USED THIS REPORT PERIOD	% COMP	EST COMP DATE
Thompson Falls - Plot Thomas ER 6-1(8) 29	P.M.S. 16.0 Miles	Plans to Checker	4	89	Nov. 1 1983
Clearwater - Scales F 24-1(12) 32	Scales, Appr's, & Widening	Prelim. P.I.H.	195 1/2	15	Mar. 1 1984
Plains - West F 6-1(13) 68	P.M.S. 7.0 Miles	Plans to Checker	~	77	Sept. 1 1984
2 Miles E. of Terkio East IR 90-1(100) 64	P.M.S. 20.0 Miles	Planning Report	65	3	Sept. 1 1984
Perma - Structs & Appr's RS 382-1(1) 1	G, GS, PMS & Structs 1.0 Miles	Final P.I.H.	196 1/2	25	Feb. 2 1984
Polson - Northwest F 5-2(21) 61	P.M.S. 6.0 Miles	Plans to Checker	20	51	Oct 1 1984
E. Shore Flathead Lake F 52-1(2) 0	P.M.S. 3.6 Miles	Plans to Checker	12	51	Oct. 1 1984
Elmo - Rollins F 5-2 (5)	G, GS, PMS & Struct. 5.4 Miles	Plans to Checker	18	89	Mar. 1 1984
Dayton - Lake Mary Roman RS 352-1(1)	G, GS, PMS 1.2 Miles	Plans to Checker	8	88	Mar. 1 1984
Flathead Co. Line - South F 5-2(21) 61	G, GS, PMS 7.2 Miles	Final P.I.H.	75	40	July 1 1985
Miller - Reed RS 263-1(4)	G, GS, PMS & Struct. 4.2 Miles	Final P.I.H.	22	33	Nov. 1 1985
Hamilton - Corvallis RS 269-1(5) 0	PMS & Widening 6.0 Miles	Planning Report	4	0	Mar. 1 1987
Dixon - North RS 212-1(1) 0	G, GS, PMS 3.2 Miles	Planning Report	8	0	July 1 1988
Whitefish - West & South F 5-3(16) 126	PMS 4.9 & 1.2 Miles	Plans to Checker	25	51	Sept. 1 1984

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221D

DISTRICT: MISSOULA

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 9-1-83

PROJECT NO.: I90-1(95) 22
CONTRACT AMOUNT: $ 4,621,015.26
PROJ. NAME: DREXEL E & W
CONTRACTOR: NORTHWEST CONST. INC.
LENGTH: 6.2 MILES
FROM (town): KIRKLAND WA.
COUNTY: MINERAL
AWARD DATE: 2-2-83
CONTRACT TIME: 100 W D
DATE WORK STARTED: 4-11-83
ORDER TO PROCEED DATE: 4-18-83
PROBABLE COMPLETION DATE: NOV. 1983
% COMPLETE: 61
NO. DAYS WORKED PER WEEK: 5
% TIME USED: 49
NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED: 80
NO. HOURS PER SHIFT: 10
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: MINER
TELEPHONE: 649-2460
NO. OF ENG. PERSONNEL EMPLOYED: 14
ADDRESS: ST. RTE 472
ST. REGIS MT.

GENERAL: FRANK GURNEY INC. IS INSTALLING STEEL GUARD RAIL AND SPECIAL DESIGN GUARD RAIL ON THE WEST BOUND LANE.

NORTHWEST CONST. INC. GRAVELED THE WEST BOUND SHOULDERS AND MOVED TRAFFIC TO THE W.B. CONCRETE. EAST BOUND PCCP BEGAN ON 8-18-83.

RIVERSIDE CONTRACTING INC. ASPHALT PAVED THE W.B. RAMPS AND CONNECTION TO THE CONCRETE.

ONE WAY SIGN CO. IS HANDLING TRAFFIC CONTROL.

WASHINGTON CONSTRUCTION IS WASHING CONCRETE AGGRAGATE.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Sept. 1, 1983

PROJECT NO.: I IG 90-1(61)27 U-7
CONTRACT AMOUNT: $ 2,911,556
PROJ. NAME: St. Regis East & West
CONTRACTOR: C&P Const. Co
LENGTH: 15.20
FROM (town): Billings
COUNTY: Mineral
AWARD DATE: 11-30-83
CONTRACT TIME: 200 days
DATE WORK STARTED: 12-14-82
ORDER TO PROCEED DATE: 12-1-82
PROBABLE COMPLETION DATE: Oct. 1983
% COMPLETE: 93
NO. DAYS WORKED PER WEEK: 5
% TIME USED: 48
NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED: 12
NO. HOURS PER SHIFT: 8-10
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Jack Silcox
TELEPHONE: 649-[redacted]2460
NO. OF ENG. PERSONNEL EMPLOYED: 4
ADDRESS: St. Regis

GENERAL:

Little Joe Sta. - Deck conc. placed, General cleanup
Slope protection complete. End rail sections placed.

St Regis Interchange - Slope protection, general
cleanup - end rail sections placed.

River Sta. B-2, WB, EB, & B-3 - Rail placed with
slip form paver complete, general cleanup, finishing
work.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 9·1·83

PROJECT NO.: I90-1(52)39 U-4
PROJ. NAME: Skway - Superior
LENGTH: 8.1 miles
COUNTY: Mineral
CONTRACT TIME: 209 W.D.
ORDER TO PROCEED DATE: 10.20.82
% COMPLETE: 74
% TIME USED: 51
NO. MEN EMPLOYED: 22
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 7,299,746.44
CONTRACTOR: Peter Kiewit Sons Co.
FROM (town): Sheridan
AWARD DATE: 9-21-82
DATE WORK STARTED: 11.2.82
PROBABLE COMPLETION DATE: 7-84
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: G Tatija
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 822-4810
ADDRESS: P.O. Box 147
Superior MT.

GENERAL:

Contractor moving excavation from 1130 ± to 90 ±.
Placing Plant mix Base from 990 ± to 1103 ±
Hauling gravel from 990 ± - 1128 ±
Doing misc. concrete work thruout Job.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 9-2-83

PROJECT NO.: IR 90-1(88)39, U-2
CONTRACT AMOUNT: $ 277,469.00
PROJ. NAME: Br. Joint Replacement
CONTRACTOR: Pacemaker Ind, Inc.
LENGTH: NA
FROM (town): Spokane, WA
COUNTY: Mineral
AWARD DATE: 3-5-82
CONTRACT TIME: 40 WD
DATE WORK STARTED: 4-6-83
ORDER TO PROCEED DATE: 5-1-82
PROBABLE COMPLETION DATE: Sept. 83
% COMPLETE: 73%
NO. DAYS WORKED PER WEEK: 5
% TIME USED: 54%
NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED: 6
NO. HOURS PER SHIFT: 8
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Jack Silvey
TELEPHONE: 649-2460
NO. OF ENG. PERSONNEL EMPLOYED: 1
ADDRESS: St. Regis

GENERAL: Progress has been good. The contractor has completed work on the westbound structure at M.P. 23.3 and is starting work on the Eastbound structure at MP 58.6 and the Westbound structure at MP. 66.4 (C.O. NO. 3)

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 9-2-83

PROJECT NO.: IR 90-1(98)43
PROJ. NAME: Superior-E&W.
LENGTH: 19.2 Miles
COUNTY: Mineral
CONTRACT TIME: 100 WD
ORDER TO PROCEED DATE: 8-30-83
% COMPLETE:
% TIME USED:
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $3,601,551.10
CONTRACTOR: McIntyre Const. Co.
FROM (town): Great Falls
AWARD DATE: 8-5-83
DATE WORK STARTED:
PROBABLE COMPLETION DATE: 8-84
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Jim Cyr
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE:
ADDRESS:

GENERAL: The preconstruction conference was held on August 29, 1983. The contractor plans to start crack sealing operations and bridge rail revision work on September 6th.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 9-2-83

PROJECT NO.: ER 90-3(57)081,U-2
CONTRACT AMOUNT: $ 328,383.15
PROJ. NAME: I 90 Flood Damage Repair
CONTRACTOR: Swan & Sons Const.
LENGTH: NA
FROM (town): Anaconda
COUNTY: Granite & Powell
AWARD DATE: 11-30-82
CONTRACT TIME: 75 WD
DATE WORK STARTED: 3-4-83
ORDER TO PROCEED DATE: 4-18-83
PROBABLE COMPLETION DATE:
% COMPLETE: 100
NO. DAYS WORKED PER WEEK:
% TIME USED: 49
NO. SHIFTS PER DAY:
NO. MEN EMPLOYED:
NO. HOURS PER SHIFT:
ACTUAL COMPLETION DATE: 6-23-83
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Jim Williams
TELEPHONE: 549-6491
NO. OF ENG. PERSONNEL EMPLOYED:
ADDRESS: Missoula, Mt.

GENERAL: Final acceptance is being withheld until all pit release forms are received. The final estimate is being checked in the District office at this time.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 9-2-83

PROJECT NO.: MBP 7-1(27)13 MBP 7-1(28)16 MBP 7-1(29)49

CONTRACT AMOUNT: $ 44,390.00

PROJ. NAME: Bridge Painting

CONTRACTOR: Rainbow Painting

LENGTH:

FROM (town): Great Falls

COUNTY: Ravalli

AWARD DATE: 11-30-82

CONTRACT TIME: 9-1-83

DATE WORK STARTED: 6-20-83

ORDER TO PROCEED DATE: 12-20-83

PROBABLE COMPLETION DATE:

% COMPLETE:

NO. DAYS WORKED PER WEEK:

% TIME USED:

NO. SHIFTS PER DAY:

NO. MEN EMPLOYED:

NO. HOURS PER SHIFT:

ACTUAL COMPLETION DATE: 8-15-83

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 8-26-83

EFFECTIVE OPENING DATE:

PROJECT MANAGER: W.C. Mart

TELEPHONE: 549-6491

NO. OF ENG. PERSONNEL EMPLOYED:

ADDRESS: Missoula

GENERAL: The project was completed on August 15, 1983. 6 men were refused.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 11

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: August 31, 1983

F 7-1 (6) 43, U1 & U2
F FF 7-1 (2) 46, U3

PROJECT NO.: City Project - 41

CONTRACT AMOUNT: $ 4,350,724.30

PROJ. NAME: Hamilton South

CONTRACTOR: Peter Kiewit Sons' Co.

LENGTH: 3.9 Miles

FROM (town): Sheridan, Wyoming

COUNTY: Ravalli

AWARD DATE: February 28, 1983

CONTRACT TIME: 120 Working Days

DATE WORK STARTED: 3-30-83

ORDER TO PROCEED DATE: April 18, 1983

PROBABLE COMPLETION DATE: Oct. 4, 1983

% COMPLETE: 53

NO. DAYS WORKED PER WEEK: 5

% TIME USED: 67

NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED: 50

NO. HOURS PER SHIFT: 8

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Allan J. Dutton

TELEPHONE: 363-4420

NO. OF ENG. PERSONNEL EMPLOYED: 13

ADDRESS: Hamilton, Mont. 59840

GENERAL: The Contractor has been hauling borrow, street exc. and sub-exc. They are preparing the roadway on unit 2 for placement of more curb & gutter. Some placement of Curb & Gutter has been completed on U-2 and U-3 is complete. There has been placement of 1½" on the roadway where the grade has been completed. Some 3/4" gravel has been placed behind the curb for a foundation for the sidewalk. Volk Const. poured the deck on part 2 of the Skalkaho structure.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 8-26-83

PROJECT NO.: ER 19-2(3)64

CONTRACT AMOUNT: $ 162,977

PROJ. NAME: Drummond Overpass

CONTRACTOR: Century Paving Co.

LENGTH: N/A

FROM (town): Lewistown, Mont.

COUNTY: Granite

AWARD DATE: 5-9-83

CONTRACT TIME: 90 W.D.

DATE WORK STARTED: 6-8-83

ORDER TO PROCEED DATE: 5-31-83

PROBABLE COMPLETION DATE: 9-30-83

% COMPLETE: 65

NO. DAYS WORKED PER WEEK: 5

% TIME USED: 74

NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED: 4

NO. HOURS PER SHIFT: 8

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: George Root

TELEPHONE: 549-6491

NO. OF ENG. PERSONNEL EMPLOYED: 1

ADDRESS: Box 7039
Msla., Mont. 59807

GENERAL: Work during the past month has consisted placing 403 cu. yds. of unclassified excavation at Bent 4, Erecting Pre-stressed Beams on Spans 2 and 3, Forming the Deck on spans 2 and 3, Placing Deck Reinforcing steel on span 2 and placing Concrete for the Diaphragms and the Backwall at Bent 4.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 9-2-83

PROJECT NO.: RS 267-1(3) & M 8115(2)
CONTRACT AMOUNT: $ 297,476.90
PROJ. NAME: Rattlesnake Dr. & Lincoln Rd. & Van Buren St.
CONTRACTOR: American Asphalt, Inc.
LENGTH:
FROM (town): Missoula
COUNTY: Missoula
AWARD DATE: 11-30-82
CONTRACT TIME: 60 W.D
DATE WORK STARTED: 2-28-83
ORDER TO PROCEED DATE: 4-18-83
PROBABLE COMPLETION DATE: July 1983
% COMPLETE: 100
NO. DAYS WORKED PER WEEK:
% TIME USED: 67
NO. SHIFTS PER DAY:
NO. MEN EMPLOYED:
NO. HOURS PER SHIFT:
ACTUAL COMPLETION DATE: 7-28-83
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 8-2-83
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Williams
TELEPHONE: 549-6491
NO. OF ENG. PERSONNEL EMPLOYED:
ADDRESS: Missoula, MT.

GENERAL: The crew is working on other projects.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 1130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 8-31-83

PROJECT NO.: RS 269-1(3)19
PROJ. NAME: MAIN STREET STEVENSVILLE
LENGTH: 0.8 Miles
COUNTY: RAVALLI
CONTRACT TIME: 90 Working Days
ORDER TO PROCEED DATE: April 18, 1983
% COMPLETE: 98
% TIME USED: 95
NO. MEN EMPLOYED: 11
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 944,371.70
CONTRACTOR: LONG CONST. CO. INC.
FROM (town): MISSOULA, MT
AWARD DATE: Feb. 28, 1983
DATE WORK STARTED: March 28, 1983
PROBABLE COMPLETION DATE: Sept. 6, 1983
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Jim Cyr
NO. OF ENG. PERSONNEL EMPLOYED: 4

TELEPHONE: 777-2258
ADDRESS: Stevensville, MT 59870

GENERAL: Contractor has completed all items of project except signing. It is anticipated that the signing contractor will be on project after Labor Day (9-6-83)

Also, some minor cleanup and seeding of small areas of residential lawn remains.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 9-2-83

PROJECT NO.: PMS 4140(61) U-1

PROJ. NAME: Inlaid Thermoplastic Pavement Marking

LENGTH: NA

COUNTY: Statewide

CONTRACT TIME: 45 WD

ORDER TO PROCEED DATE: 8-17-82

% COMPLETE: 100

% TIME USED:

NO. MEN EMPLOYED:

CONTRACT AMOUNT: $ 73,840.43

CONTRACTOR: Mark Rite Lines

FROM (town): Billings

AWARD DATE: 7-27-82

DATE WORK STARTED: 6-30-83

PROBABLE COMPLETION DATE:

NO. DAYS WORKED PER WEEK:

NO. SHIFTS PER DAY:

NO. HOURS PER SHIFT:

ACTUAL COMPLETION DATE: 8-17-83

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 8-25-83

EFFECTIVE OPENING DATE:

PROJECT MANAGER: James Williams

TELEPHONE: 549-6491

NO. OF ENG. PERSONNEL EMPLOYED:

ADDRESS: Missoula, Mt.

GENERAL: The project was completed on August 17th. The crew is working on other projects.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 9-2-83

PROJECT NO.: MBP 8107(8) MBP 24-1(10)27

PROJ. NAME: Bridge Painting

LENGTH: —

COUNTY: Missoula

CONTRACT TIME: 7-1-83

ORDER TO PROCEED DATE: 11-19-82

% COMPLETE:

% TIME USED:

NO. MEN EMPLOYED:

CONTRACT AMOUNT: $ 69,696.00

CONTRACTOR: B & L Painting

FROM (town): Missoula

AWARD DATE: 10-29-82

DATE WORK STARTED: 5-5-83

PROBABLE COMPLETION DATE:

NO. DAYS WORKED PER WEEK:

NO. SHIFTS PER DAY:

NO. HOURS PER SHIFT:

ACTUAL COMPLETION DATE: 8-4-83

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 8-4-83

EFFECTIVE OPENING DATE:

PROJECT MANAGER: W.C. Mart

NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 549-6491

ADDRESS: Missoula, Mt.

GENERAL: The project was completed on August 4, 1983. 4 men were released.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 8-29-83

PROJECT NO.: BHM 8113(2) BHF 7-2(7) 95

CONTRACT AMOUNT: $ 718227.50

PROJ. NAME: Madison & Higgins Overlay

CONTRACTOR: Slotten Const. Co

LENGTH: —

FROM (town): Great Falls

COUNTY: Missoula

AWARD DATE: 9-30-81

CONTRACT TIME: 152

DATE WORK STARTED: 5-25-82

ORDER TO PROCEED DATE: 10-21-81

PROBABLE COMPLETION DATE: 9-9-83

% COMPLETE: 99%

NO. DAYS WORKED PER WEEK: 5

% TIME USED: 98%

NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED: 6

NO. HOURS PER SHIFT: 8

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: William C. Mast

TELEPHONE: 549-6491

NO. OF ENG. PERSONNEL EMPLOYED:

ADDRESS: DOH
Missoula

GENERAL: The contractor has completed all work except for Class "DD" conc. med. cap, Conc Median Curb Type "A"

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 1108

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Sept. 1, 1983

PROJECT NO.: DP 8199(10)
PROJ. NAME: Pore Lane @ 39th
LENGTH: 0.1 Miles
COUNTY: Missoula
CONTRACT TIME: 40 W.D.
ORDER TO PROCEED DATE: 8-2-83
% COMPLETE: 58
% TIME USED: 53
NO. MEN EMPLOYED: 6-13
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 94,901.14
CONTRACTOR: General Concrete
FROM (town): Missoula
AWARD DATE: 7-11-83
DATE WORK STARTED: 8-4-83
PROBABLE COMPLETION DATE: 9-16-83
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8-9

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Jim Williams
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 549-6491
ADDRESS: P.O. Box 7039
Missoula

GENERAL: The contractor is working on curb & Gutter, sidewalk and hauling & placing 1½ Base Course. at the present time. He plans to start paving on Sept. 6, 1983. The work has been going good.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 1108

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Sept. 1, 1983

PROJECT NO.: M-DP 8199(2)U3
CONTRACT AMOUNT: $ 67,306.65
PROJ. NAME: Grant St. & So. Ave
CONTRACTOR: Lewis Constr. Co.
LENGTH: 0.0 Miles
FROM (town): Great Falls
COUNTY: Missoula
AWARD DATE: 6-17-83
CONTRACT TIME: (Date) 8-25-83
DATE WORK STARTED: 7-26-83
ORDER TO PROCEED DATE: 6-17-83
PROBABLE COMPLETION DATE: 9-9-83
% COMPLETE: 99%
NO. DAYS WORKED PER WEEK: 5
% TIME USED: 100%
NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED: 1
NO. HOURS PER SHIFT: 9
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Jim Williams
TELEPHONE: 549-6491
NO. OF ENG. PERSONNEL EMPLOYED:
ADDRESS: P.O. Box 7039 Missoula, Mont.

GENERAL: This project is complete with the exception of some minor surface repair and solving some wiring problems with luminaires.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Kal Const. Area

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 8-30-83

PROJECT NO.: MBP1-1(62)6 & MBP1-(13)11 CONTRACT AMOUNT: $103,000.00

PROJ. NAME: Yaak River & Kootenai CONTRACTOR: Sunshine Painting & Const.

LENGTH: 0 FROM (town) Great Falls

COUNTY: Lincoln AWARD DATE: 11-30-82

CONTRACT TIME: Complete 9-1-83 DATE WORK STARTED: 5-13-83

ORDER TO PROCEED DATE: 12-20-82 PROBABLE COMPLETION DATE: 9-15-83

% COMPLETE: 100% & 75% NO. DAYS WORKED PER WEEK: 6 weekend remainting

% TIME USED: NA NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED: 4-6 NO. HOURS PER SHIFT: 8-10

ACTUAL COMPLETION DATE: ~

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: ~

PROJECT MANAGER: Gamache TELEPHONE: 755-5717

NO. OF ENG. PERSONNEL EMPLOYED: ___ ADDRESS: Dept of Highways
Kalispell, Mt. 59901

GENERAL: Yaak River completed 6-3-83

Progress has greatly improved with the Different scaffolding & utilizing two crews. Fog, showers & rain have hampered progress thru out the month. One crew is presently cleaning span no. 5 (Final span to be cleaned) & priming while the 2nd crew applies the 2nd prime & finish coats. The bridge railing has been completed along with the steel girder end spans. The project will not be completed by Sept. 1, 1983

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: MISSOULA

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: August 30, 1983

PROJECT NO.: F 1-1(8)20

PROJ. NAME: Libby-Troy Slide

LENGTH: N/A

COUNTY: Lincoln

CONTRACT TIME: 30 Work Days

ORDER TO PROCEED DATE: June 21, 1983

% COMPLETE: 100

% TIME USED: 59%

NO. MEN EMPLOYED:

CONTRACT AMOUNT: $ 59,381.50

CONTRACTOR: Forrest D. Pumnea, Inc.

FROM (town): Libby, Montana

AWARD DATE: May 31, 1983

DATE WORK STARTED: June 15, 1983

ACTUAL ~~ESTIMATED~~ COMPLETION DATE: July 29, 1983

NO. DAYS WORKED PER WEEK:

NO. SHIFTS PER DAY:

NO. HOURS PER SHIFT:

ACTUAL COMPLETION DATE: July 29, 1983

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: August 2, 1983

EFFECTIVE OPENING DATE:

PROJECT MANAGER: K. Chrisinger

NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 755-5717

ADDRESS: P.O. Box 400
Kalispell, Mont. 59901

GENERAL: Project was completed on July 29, 1983. ~~THIS~~ The final was submitted to the District office on August 23, 1983. This will be the final progress report for the project.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: August 30, 1983

PROJECT NO.: F 5-2(20)31

CONTRACT AMOUNT: $ 774,886.05

PROJ. NAME: St. Ignatius - North

CONTRACTOR: Riverside Contracting, Inc.

LENGTH: 6.2 Miles

FROM (town): Paradise, Montana

COUNTY: Lake

AWARD DATE: K May 31, 1983

CONTRACT TIME: 60 Work Days

DATE WORK STARTED: June 20, 1983

ORDER TO PROCEED DATE: June 21, 1983

PROBABLE COMPLETION DATE: August 30, 1983

% COMPLETE: 99

NO. DAYS WORKED PER WEEK: 5

% TIME USED: 67

NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED: 3 - 40

NO. HOURS PER SHIFT: 8 - 16

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: K. Chrisinger

TELEPHONE: 755-5717

NO. OF ENG. PERSONNEL EMPLOYED: 6

ADDRESS: P.O. Box 400
Kalispell, Mt. 59901

GENERAL: Contractor completed Plant Mix operations on August 2. Placed Seal Coat on ~~XXXX~~ August 4 and August 11 to complete surfacing portion of the project. Began striping the project on August 25 and completed all pavement marking on August 26. Minor cleanup remains to finish the job.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: MISSOULA

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 8-31-83

PROJECT NO.: F5-3(11)93
PROJ. NAME: KALISPELL -SOUTH
LENGTH: 16.9 MILES
COUNTY: LAKE & FLATHEAD
CONTRACT TIME: 120 W.D.
ORDER TO PROCEED DATE: 11-19-82
% COMPLETE: 93 ±
% TIME USED: 100
NO. MEN EMPLOYED: 16
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 2,143,285.90
CONTRACTOR: EMPIRE SAND & GRAVEL
FROM (town): BILLINGS
AWARD DATE: 5-21-82
DATE WORK STARTED: 9-7-82
PROBABLE COMPLETION DATE: 9-9-82
NO. DAYS WORKED PER WEEK: 5-6
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8-11

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: G. P. PORT
NO. OF ENG. PERSONNEL EMPLOYED: 7

TELEPHONE: 755-5717
ADDRESS: KALISPELL

GENERAL: SEAL & COVER BEGAN ON 8-27-83 & ARE CONTINUING AT THE PRESENT TIME. PLANT MIX OPERATIONS CONCLUDED ON 8-15-83. GUARD RAIL WORK IS UNDERWAY AND STRIPING IS EXPECTED TO BE COMPLETE BY SEPT 9. FLAGMEN & PILOT CARS ARE IN OPERATION 24 HRS PER DAY ON THE NEW CHIPS.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Kal Const Area

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 8-30-83

PROJECT NO.: MBP 5-3(14)128 MBP-1(10)45, MBP 33-(1)10 & Whitefish River Bridges

PROJ. NAME: Libby Creek, B.N. Overpass

LENGTH: 0

COUNTY: Lincoln & Flathead

CONTRACT TIME: complete 9-1-83

ORDER TO PROCEED DATE: 12-20-82

% COMPLETE: 100

% TIME USED: NA

NO. MEN EMPLOYED: 1

ACTUAL COMPLETION DATE: 7-26-83

CONTRACT AMOUNT: $33,665.00 completed

CONTRACTOR: Swanson Painting & Const

FROM (town): Great Falls, Mt. 59405

AWARD DATE: 11-30-82

DATE WORK STARTED: 6-6-83

PROBABLE COMPLETION DATE: completed

NO. DAYS WORKED PER WEEK: 1

NO. SHIFTS PER DAY: 1

NO. HOURS PER SHIFT: 3

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: ~ 7-26-83

EFFECTIVE OPENING DATE: ~

PROJECT MANAGER: Gamache

NO. OF ENG. PERSONNEL EMPLOYED: 1

TELEPHONE: 755-5717

ADDRESS: Dept of Highways
Kalispell, Mt. 59901

GENERAL: MINOR work was completed on Libby Creek & B.N. Overpass on 7-26-83.

Final submitted to Area Construction Office on Aug 16, 1983.

This is the last construction progress report.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Kal Const Area

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 8-30-83

PROJECT NO.: MBP 6-1(17)56

PROJ. NAME: Thompson River Bridge

LENGTH: 0

COUNTY: Sanders

CONTRACT TIME: complete 9-1-83

ORDER TO PROCEED DATE: 12-20-82

% COMPLETE: 0

% TIME USED: 0 NA

NO. MEN EMPLOYED: 0

ACTUAL COMPLETION DATE: ~

CONTRACT AMOUNT: $ 20,900.00

CONTRACTOR: Sunshine Painting & Const

FROM (town): Great Falls, Mt. 59405

AWARD DATE: 11-30-83

DATE WORK STARTED: ~

PROBABLE COMPLETION DATE: Sept 1983

NO. DAYS WORKED PER WEEK: ~

NO. SHIFTS PER DAY: ~

NO. HOURS PER SHIFT: ~

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: ~

EFFECTIVE OPENING DATE: ~

PROJECT MANAGER: Gamache

TELEPHONE: 755-5717

NO. OF ENG. PERSONNEL EMPLOYED: ___

ADDRESS: Dept. of Highways
Kalispell, Mt. 59901

GENERAL: Due to an unusually wet season the contractor has fallen behind on other Bridge painting contracts & has not yet started work on this contract.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: MISSOULA
KAL. AREA

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 8-30-83

PROJECT NO.: F6-1(10)75
PROJ. NAME: PLAINS-PARADISE
LENGTH: 1.6 MI.
COUNTY: SANDERS
CONTRACT TIME: 110 W.D.
ORDER TO PROCEED DATE: 3-31-83
% COMPLETE: 80
% TIME USED: 88
NO. MEN EMPLOYED: 35
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $1,475,284.55
CONTRACTOR: CLARK BROTHERS
FROM (town): VICTOR, MONTANA
AWARD DATE: MARCH 31, 1983
DATE WORK STARTED: APRIL 18, 1983
PROBABLE COMPLETION DATE: 10-31-83
NO. DAYS WORKED PER WEEK: 6
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 9

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: N/A
PROJECT MANAGER: E. PIEDALUE
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE:
ADDRESS:

GENERAL: THE CONTRACTOR COMPLETED EXCAVATION AND EMBANKMENT THIS PERIOD, AND IS DOING SOME CLEANUP WORK, FINISHING SUB GRADE FROM STA. 148± TO STA. 168±, 2 LIFTS OF 1½" CR. BASE ~~[illegible]~~ HAS BEEN PLACED FROM STA. 126±50 TO 139± AND FROM STA. 188± TO STA. 234±50. ¾" CR. TOP SURF WILL BE PLACED FROM STA. 188± TO 234±50 BY THE END OF THE WEEK. FENCING IS BEING DONE IN VARIOUS LOCATIONS THROUGHOUT THE PROJECT.

RECEIVED
SEP 1 1983
Department of Highways
Missoula, Montana

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: August 30, 1983

PROJECT NO.: BRS 548-1(3)4

CONTRACT AMOUNT: $ 1,523,163.22

PROJ. NAME: West Reserve Drive

CONTRACTOR: McIntyre Construction Co.

LENGTH: N/A

FROM (town): Great Falls, Mont.

COUNTY: Flathead

AWARD DATE: July 11, 1983

CONTRACT TIME: 150 Work Days

DATE WORK STARTED: August 1, 1983

ORDER TO PROCEED DATE: August 2, 1983

PROBABLE COMPLETION DATE: May 1984

% COMPLETE: 1

NO. DAYS WORKED PER WEEK: 5

% TIME USED: 6

NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED: 3 - 13

NO. HOURS PER SHIFT: 8

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: K. Chrisinger

TELEPHONE: 755-5717

NO. OF ENG. PERSONNEL EMPLOYED: 2

ADDRESS: P.O. Box 400
Kalispell, Montana 59901

GENERAL: Prime contractor started work August 1, 1983 and spent 2 weeks installing construction signs and setting up crane and removing old bridge. Shut down work August 15 as he was unable to get his steel piles and had to reorder piles from a different company and plans on resuming work on August 31.

Sub contractor, Pack and company started work August 17 crushing Plant Mix Base 1 In. Gr. 2 and Base Course 1 In Gr. 6A and completed work August 22.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 9-2-83

PROJECT NO.: SMP 1899-82
PROJ. NAME: Maint. Stockpiles
LENGTH:
COUNTY: Glacier, Lake & Flathead
CONTRACT TIME: 85 WD
ORDER TO PROCEED DATE: 11-19-82
% COMPLETE: 99
% TIME USED: 86
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $203,375.00
CONTRACTOR: Schellinger Const. Co.
FROM (town): Columbia Falls
AWARD DATE: 10-29-82
DATE WORK STARTED: 1-18-83
PROBABLE COMPLETION DATE: 11-1-83
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:
PROJECT MANAGER: G. P. Root
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 755-5717
ADDRESS: Kalispell

GENERAL: Crushing was completed on 6-9-83. Seeding remains to be done on 2 sites in Glacier County and cannot be done until Oct. 31 as per reclamation plan of Glacier County on pit NO. 1810-48

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: August 30, 1983

PROJECT NO.: RS 508-1(4)

DATE SURVEY AUTHORIZED: 7-24-81

PROJ. NAME: Libby N/W

DATE WORK STARTED: 11-5-81

LENGTH: 10.5 Miles

ESTIMATED COMPLETION DATE: Pending

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: K. Chrisinger

TELEPHONE: 755-5717

NO. PERSONNEL ASSIGNED: 0

% COMPLETE: 30

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: BUTTE

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: 9/1/83

PROJECT NUMBER & NAME	DESCRIPTION	NEXT MILE-STONE	M-HRS USED THIS REPORT PERIOD	% COMP	EST COMP DATE
S 278-1(1) 34 Jackson No.	PMS overlay & widening	PIH	16	75	10/84
M 0299(4) Ana. Streets	PMS overlay, grading & Drainage	PIH	8	17	1/85
F 50-2(14) 55 Gallatin Canyon Rd.	PMS overlay & digouts	PIH.	0	5.7	8/84
F 29-1(10) 43 Twin Br. No	PMS overlay & widening	PIH	16	38	9/84
F 47-1(1) 0 Ana. - Twin Springs	PMS overlay	PIH	0	50	8/84
F 85-1(2) 0 Jackrabbit Lane	PMS overlay grading & widening	PIH	8	7	8/85
IR 90-4(37) 230 Homestake Pass E&W	PMS overlay digouts & g. rail	PIH	88	80	9/15/83
IR 90-5(45) 256 Cardwell - East	PM S overlay, digouts & g. rail upgrade	PIH	24	15	3/84
IR 90-6(45) 307 BOZEMAN No. Side & E.	PMS overlay & signing	PIH	8	1	3/84
F 86-1(5) 3 Bridger Canyon Rd.	Reconstr. & Slide Correction	PIH	0	50	9/85
F 55-3(3) 12 Legion Ave - Whitehall	Drainage	PIH	0	0	—

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221D

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Sept. 1, 1983

PROJECT NO.: BRF HES 86-1(7)1

PROJ. NAME: Bridger & Griffin Drives

LENGTH: 0.39 Miles

COUNTY: GALLATIN

CONTRACT TIME:

ORDER TO PROCEED DATE:

% COMPLETE:

% TIME USED:

NO. MEN EMPLOYED: 4

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ Not awarded yet

CONTRACTOR: Apparent Low - Long Const.

FROM (town): Bozeman

AWARD DATE:

DATE WORK STARTED:

PROBABLE COMPLETION DATE:

NO. DAYS WORKED PER WEEK:

NO. SHIFTS PER DAY:

NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: G. Sitton

NO. OF ENG. PERSONNEL EMPLOYED: 4

TELEPHONE: 222-7085

ADDRESS: 1122 W. Front box 3
Livingston, MT 59047

GENERAL: 4 man survey crew re established & 100% & are Referencing R/W.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BUTTE

STRUCTURE ONLY

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: AUG. 30, 1983

PROJECT NO.: BRF-HES 86-1(7)1

PROJ. NAME: BROADWAY & GRIFFIN DRIVE

LENGTH:

COUNTY: GALLATIN

CONTRACT TIME: 110 W.D

ORDER TO PROCEED DATE: ~

% COMPLETE: ~

% TIME USED: ~

NO. MEN EMPLOYED: ~

ACTUAL COMPLETION DATE: ~

CONTRACT AMOUNT: $ ~

CONTRACTOR: ~

FROM (town): ~

AWARD DATE: ~

DATE WORK STARTED: ~

PROBABLE COMPLETION DATE: ~

NO. DAYS WORKED PER WEEK: ~

NO. SHIFTS PER DAY: ~

NO. HOURS PER SHIFT: ~

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: ~

EFFECTIVE OPENING DATE: ~

PROJECT MANAGER: WARREN BROWN

TELEPHONE: 222-7085

NO. OF ENG. PERSONNEL EMPLOYED: 2

ADDRESS: 1122 WEST FRONT
BOX 3 LIVINGSTON

GENERAL: TO DATE, CONTRACT HAS NOT BEEN AWARDED. LONG CONST CO. OF BOZEMAN MT. WAS THE APPARENT LOW BIDDER.

ENGINEERING LAYOUT OF STRUCTURE WITH A TWO-MAN ENGINEERING CREW ENGAGED IS 80% COMPLETE.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Sept. 1, 1983

PROJECT NO.: M1212(3)
PROJ. NAME: KAGY BLVD
LENGTH: 1.2 Miles
COUNTY: GALLATIN
CONTRACT TIME:
ORDER TO PROCEED DATE:
% COMPLETE:
% TIME USED:
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $
CONTRACTOR:
FROM (town):
AWARD DATE:
DATE WORK STARTED:
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: O. Olson
NO. OF ENG. PERSONNEL EMPLOYED: 6

TELEPHONE: 586-5074
ADDRESS: P.O. Box 1110
Bozeman

GENERAL: PROJECT has not been AWARDED
Slope STAKING IS 100% Complete AND Quantities Computed. Culverts have been X-sectioned AND plotted. There is very little that CAN be done until Contract is AWARDED.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BUTTE

STRUCTURE ONLY

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: AUG 30, 1983

PROJECT NO.: M 1212(3)

PROJ. NAME: KAGY BOULEVARD

LENGTH: 1.2 MILE

COUNTY: GALLATIN

CONTRACT TIME:

ORDER TO PROCEED DATE:

% COMPLETE:

% TIME USED:

NO. MEN EMPLOYED:

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $

CONTRACTOR:

FROM (town):

AWARD DATE:

DATE WORK STARTED:

PROBABLE COMPLETION DATE:

NO. DAYS WORKED PER WEEK:

NO. SHIFTS PER DAY:

NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: HARRY R. BROWN TELEPHONE: 222-7065

NO. OF ENG. PERSONNEL EMPLOYED: 2 ADDRESS: 1122 WEST FRONT BILLINGS MT.

GENERAL: TO DATE CONTRACT HAS NOT BEEN AWARDED.
ENGINEERING LAYOUT OF STRUCTURE WITH A TWO-MAN ENGINEERING CREW ENGAGED IS 80% COMPLETE.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 9/1/83

PROJECT NO.: ER 8-1(8)081 U2 ER 8-2(23)081

CONTRACT AMOUNT: $221,964.00

PROJ. NAME: Flood Damage Repair Garrison & MacDonald Pass

CONTRACTOR: Skinner Enterprises

LENGTH: 8.0

FROM (town): Helena, MT

COUNTY: Powell & Lewis & Clark

AWARD DATE: 4/1/82

CONTRACT TIME: 75 W. D.

DATE WORK STARTED: 5/24/82

ORDER TO PROCEED DATE: 4/22/82

PROBABLE COMPLETION DATE: ~

% COMPLETE: 100

NO. DAYS WORKED PER WEEK: 3

% TIME USED: 100

NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED: 3

NO. HOURS PER SHIFT: 8

ACTUAL COMPLETION DATE: 8/3/83

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 8/16/83

EFFECTIVE OPENING DATE: ~

PROJECT MANAGER: J. W. Bettle

TELEPHONE: 494-3224 EXT. 29

NO. OF ENG. PERSONNEL EMPLOYED: 2

ADDRESS: Box 3068
Butte, MT 59702

GENERAL: Work consisted of finish seeding & clean up work to prepare project for final inspection & acceptance.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: September 1, 1983

PROJECT NO.: F 8-2(22)28 Unit 2

CONTRACT AMOUNT: $ 1,294,733.00

PROJ. NAME: MacDonald Pass E. & W.

CONTRACTOR: American Asphalt, Inc.

LENGTH: 6.7 Miles

FROM (town): Missoula

COUNTY: Powell & Lewis and Clark

AWARD DATE: May 9, 1983

CONTRACT TIME: 70 +2(Change Ordered)

DATE WORK STARTED: June 9, 1983

ORDER TO PROCEED DATE: May 31, 1983

PROBABLE COMPLETION DATE: Sept. 30, 1983

% COMPLETE: 70%

NO. DAYS WORKED PER WEEK: 5

% TIME USED: 76%

NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED: 33

NO. HOURS PER SHIFT: 11

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: R.T. Wilson

TELEPHONE: 449-3031

NO. OF ENG. PERSONNEL EMPLOYED: 9

ADDRESS: 2701 Prospect (Mail & File Dept.)
Helena, Montana 59620

GENERAL:

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 9-1-83

MBP 13-4(1)94
MBP 15-1(70)60

PROJECT NO.: MBP 15-1(71)64

CONTRACT AMOUNT: $21,317.00

PROJ. NAME: MAINT. BR. PAINTING

CONTRACTOR: HAGESTAD PAINTING

LENGTH: ~

FROM (town): KALISPELL, MT.

COUNTY: BEAVERHEAD & GALLATIN

AWARD DATE: 3-31-83

CONTRACT TIME: 127 W.D.

DATE WORK STARTED: 7-18-83

ORDER TO PROCEED DATE: 4-16-83

PROBABLE COMPLETION DATE: ~

% COMPLETE: 100

NO. DAYS WORKED PER WEEK: ~

% TIME USED: 71

NO. SHIFTS PER DAY: ~

NO. MEN EMPLOYED: ~

NO. HOURS PER SHIFT: ~

ACTUAL COMPLETION DATE: 8-1-83

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: HAROLD WIEBE

TELEPHONE: 683-4447

NO. OF ENG. PERSONNEL EMPLOYED: –

ADDRESS: P.O. BOX 465
DILLON, MT. 59725

GENERAL: CHECKING OF FINAL DATA IS COMPLETE IN DIST. OFFICE. AWAITING FINAL INSPECTION & ACCEPTANCE. IT IS ESTIMATED THAT FINAL DATA WILL BE SUBMITTED TO HELENA 9-16-83.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 9-1-83

I 15-1(27)58 U1

PROJECT NO.: I 15-1(54)51 U2

PROJ. NAME: DILLON SO. (SO. SECT.) PIPE ORGAN NO. (NO. SECT.)

LENGTH: 5.7 MI.

COUNTY: BEAVERHEAD

CONTRACT TIME: 200 W.D.

ORDER TO PROCEED DATE: 10-1-81

% COMPLETE: 100

% TIME USED: 99

NO. MEN EMPLOYED: ~

CONTRACT AMOUNT: $ 5,316,245.38

CONTRACTOR: BEYER'S GEN. CONST. INC.

FROM (town): BUTTE, MT.

AWARD DATE: 9-2-81

DATE WORK STARTED: 9-16-81

PROBABLE COMPLETION DATE: ~

NO. DAYS WORKED PER WEEK: ~

NO. SHIFTS PER DAY: ~

NO. HOURS PER SHIFT: ~

ACTUAL COMPLETION DATE: 7-18-83

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 7-7-83

EFFECTIVE OPENING DATE:

PROJECT MANAGER: CAPRARA

NO. OF ENG. PERSONNEL EMPLOYED: ~

TELEPHONE: 683-6290

ADDRESS: P.O. BOX 1342
DILLON, MT. 59725

GENERAL: CHECKING OF FINAL DATA IS PROGRESSING IN DIST. OFFICE.
IT IS ESTIMATED THAT FINAL DATA WILL BE SUBMITTED TO HELENA ON 10-18-83.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: SEPTEMBER 1, 1983

PROJECT NO.: I-15-1(27)58 u2 F89-1(9)0

PROJ. NAME: DILLON SOUTH (NO. SECT.) DILLON "I" CONNECTION

LENGTH: 3.1 MILES

COUNTY: BEAVERHEAD

CONTRACT TIME: 250 W.D.

ORDER TO PROCEED DATE: 4-16-82

% COMPLETE: 61.4

% TIME USED: 78.9

NO. MEN EMPLOYED: 20±

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 7,977,999.79

CONTRACTOR: BEYERS GENERAL CONSTRUCTORS

FROM (town): BUTTE, MT.

AWARD DATE: 3-5-82

DATE WORK STARTED: 4-19-82

PROBABLE COMPLETION DATE: NOV. 83

NO. DAYS WORKED PER WEEK: 5

NO. SHIFTS PER DAY: 1

NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: C. FLYNN

NO. OF ENG. PERSONNEL EMPLOYED: 10

TELEPHONE: 683-2078

ADDRESS: DILLON, MT.

GENERAL: GENERAL CONSTRUCTORS INSTALLING CATTLEGUARDS, & CLEAN UP OF PROJECT

JIM GILMAN EXCAVATING PLACING 3" C.B.C., 1½" C.B.C. & ¾" C.T.S. ON ROADWAY.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 9-1-83

PROJECT NO.: I15-1(27)58 U-2
CONTRACT AMOUNT: $ 2,332,787.95
PROJ. NAME: Dillon South (No. Sec.)
CONTRACTOR: Beyer's General Constructors Inc.
LENGTH: 3.6 miles
FROM (town): Butte, Montana 59702
COUNTY: Beaverhead
AWARD DATE: March 5, 1982
CONTRACT TIME: 256 working days
DATE WORK STARTED: March 26, 1982
ORDER TO PROCEED DATE: April 16, 1983
PROBABLE COMPLETION DATE: Sept. 1983
% COMPLETE: 89
NO. DAYS WORKED PER WEEK: 5
% TIME USED: 78
NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED: 16
NO. HOURS PER SHIFT: 8
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Harold A. Wiebe
TELEPHONE: 683-4447
NO. OF ENG. PERSONNEL EMPLOYED: 4
ADDRESS: P.O. Box 465
Dillon, Montana 59725

GENERAL: "STRUCTURES"

Poindexter Slough: No Work. Grade Separation: No Work. South Dillon Interchange: No Work. Union Pacific R.R.:No Work. Blacktail Deer Creek:No Work. Park Street Separation:Formed, tied and placed reinforcing steel and Class "BD" concrete for both the north and southbound deck concrete. The contractor also, stripped the base of deck forms on the northand southbound structures. Percentages complete for these items are as follows: Structure Excavation Type I 100%; Prebore 100%; All Piling 100%; Reinforcing Steel 95%; Class "AL Concrete 98%; Work Bridge 100%; All Prestressed Beams 100%; Traffic Control-Flagging 22%; Class "BD" Concrete 90%; Protective Coating 85%; Pervious Backfill Material 100%; Structural Steel 100%; Bridge Survey 80%. The contractor worked twenty-five (25), eight (8) hour shifts employing an average of sixteen (16) men.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 1 September 1983

PROJECT NO.: NSC 15-1 (69)85

PROJ. NAME: Melrose North & South

LENGTH: 8.5

COUNTY: Beaverhead

CONTRACT TIME:

ORDER TO PROCEED DATE: 5-13-83

% COMPLETE: 85

% TIME USED: N/A

NO. MEN EMPLOYED: 20-25

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 265,051.00

CONTRACTOR: Swan & Sons Construction, Inc.

FROM (town): Anaconda, MT 59711

AWARD DATE: 4-28-83

DATE WORK STARTED: 7-25-83

PROBABLE COMPLETION DATE: 9-1-83

NO. DAYS WORKED PER WEEK: 5

NO. SHIFTS PER DAY: 1

NO. HOURS PER SHIFT: 10-16 Hours

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Caprara

NO. OF ENG. PERSONNEL EMPLOYED: 6

TELEPHONE: 683-6290

ADDRESS: PO Box 1342
Dillon, MT 59725

GENERAL: The contractor has completed Cover & Seal Operations on the Project. Also the contractor is in the process of clean up on Project, this will be completed by Sept. 1, 1983. The engineering crew is laying out marks for striping operations, also they are working on final quantities for the Final.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 9-1-83

PROJECT NO.: I IG 15-3(32)157 U2
I 15-3(29)160 U5

PROJ. NAME: BASIN-EAST BOULDER-WEST BOULDER INT. REVISION

LENGTH: 5.4 MI.

COUNTY: JEFFERSON

CONTRACT TIME: 280 W.D.

ORDER TO PROCEED DATE: 8-7-80

% COMPLETE: 100

% TIME USED: 99

NO. MEN EMPLOYED: ~

ACTUAL COMPLETION DATE: 8-4-83

CONTRACT AMOUNT: $ 12,424,462.39

CONTRACTOR: PETER KIEWIT SONS' CO.

FROM (town): SHERIDAN, WYO.

AWARD DATE: 7-15-80

DATE WORK STARTED: 8-11-80

PROBABLE COMPLETION DATE: ~

NO. DAYS WORKED PER WEEK: ~

NO. SHIFTS PER DAY: ~

NO. HOURS PER SHIFT: ~

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 7-19-83

EFFECTIVE OPENING DATE: 10-29-82

PROJECT MANAGER: BILL BORK

NO. OF ENG. PERSONNEL EMPLOYED: ___

TELEPHONE: 225-3962

ADDRESS: P.O. BOX 26
BOULDER, MT. 59632

GENERAL: CHECKING OF FINAL DATA IS PROGRESSING IN DIST. OFFICE.
IT IS ESTIMATED THAT FINAL DATA WILL BE SUBMITTED TO HELENA 9-30-83.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 8-31-83

PROJECT NO.: IR 15-4(55)200 IR 15-4(59)217

CONTRACT AMOUNT: $ 3,988,151

PROJ. NAME: HELENA - NORTH

CONTRACTOR: HILDE CONST CO., INC

LENGTH: 28.7 MILES WOLF CRK CANYON

FROM (town): GREATFALLS MT.

COUNTY: LEWIS & CLARK

AWARD DATE: 5-31-83

CONTRACT TIME: 100 WORKING DAYS

DATE WORK STARTED: 8-3-83

ORDER TO PROCEED DATE: 6-23-83

PROBABLE COMPLETION DATE: 6-30-84

% COMPLETE: 2%

NO. DAYS WORKED PER WEEK: 5

% TIME USED: 21%

NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED: 16

NO. HOURS PER SHIFT: 8

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: A G REATHER

TELEPHONE: 449-3031

NO. OF ENG. PERSONNEL EMPLOYED: 6

ADDRESS: 2701 PRODSPECT
HELENA MT 59620

GENERAL: THE CONTRACTOR IS CURRENTLY ATTACK
ING 3 AREAS ON THE HELENA-NORTH
PORTION. A CRUSHER HAS BEEN SET UP
IN THE ALB PIT AND PLANT MIX MAT-
ERIAL IS BEING CRUSHED & STOCKPILED
THE HOT PLANT IS SCHEDULED TO MOVE
ONTO THE PROJECT IN ~~EARL~~ SEPTEMBER

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 9-1-83

PROJECT NO.: FR 29-1(8)0 U2
PROJ. NAME: VIRGINIA CITY-ENNIS
LENGTH: 7.7 MILES
COUNTY: MADISON
CONTRACT TIME: 70 W.D.
ORDER TO PROCEED DATE: 6-14-83
% COMPLETE: 100
% TIME USED: 90
NO. MEN EMPLOYED: ~
ACTUAL COMPLETION DATE: 7-11-83

CONTRACT AMOUNT: $ 761,097.65
CONTRACTOR: KONITZ CONTRACTING, INC.
FROM (town): LEWISTOWN, MT.
AWARD DATE: 5-21-82
DATE WORK STARTED: 8-11-82
PROBABLE COMPLETION DATE: ~
NO. DAYS WORKED PER WEEK: ~
NO. SHIFTS PER DAY: ~
NO. HOURS PER SHIFT: ~

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 7-22-83

EFFECTIVE OPENING DATE: 7-11-83
PROJECT MANAGER: SHUYLER
NO. OF ENG. PERSONNEL EMPLOYED: ~

TELEPHONE: 586-9562
ADDRESS: BOX 1110
BOZEMAN, MT. 59715

GENERAL: FINAL DATA WAS SENT TO HELENA ON 8-25-83.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 9/1/83

PROJECT NO.: F29-4(7)84
CONTRACT AMOUNT: $ 4,152,024.82
PROJ. NAME: Harrison Ave.-Butte
CONTRACTOR: Jim Gilman Excavating, Inc.
LENGTH: 3.1
FROM (town): Butte, MT
COUNTY: Silver Bow
AWARD DATE: 10/29/82
CONTRACT TIME: 110 W.D.
DATE WORK STARTED: 1/31/83
ORDER TO PROCEED DATE: 4/18/83
PROBABLE COMPLETION DATE: 10/21/83
% COMPLETE: 81
NO. DAYS WORKED PER WEEK: 5
% TIME USED: 81
NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED: 80
NO. HOURS PER SHIFT: 8, 9, & 10
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: J. W. Bettle
TELEPHONE: 494-3224 Ext
NO. OF ENG. PERSONNEL EMPLOYED: 15
ADDRESS: Box 3068
Butte, MT 59702

GENERAL: Work consisted of Street Excavation, Graveling, Lighting & Signals, Paving, Curb & Gutter, Median Curb, Median 3" Concrete, Sidewalk, Signing, Striping, Surfacing Replacement back of Curb, & Installing Culverts.

Items & Percentage of completion are as follows: Grading - 98%, Drainage - 99%, Surfacing 81%, Lighting & Signing 84%, Concrete - Curb, Sidewalk, Median & Ect. - 59%.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 9-1-83

FR 50-2(9)89

PROJECT NO.: FR 86-1(12)1

PROJ. NAME: MAIN ST. - BOZEMAN BRIDGER CANYON

LENGTH: 0.9 & 1.3 MI.

COUNTY: GALLATIN

CONTRACT TIME: 60 W.D.

ORDER TO PROCEED DATE: 6-14-82

% COMPLETE: 100

% TIME USED: 90

NO. MEN EMPLOYED: ~

CONTRACT AMOUNT: $ 450,667.75

CONTRACTOR: LONG CONST. CO., INC.

FROM (town): BILLINGS, MT.

AWARD DATE: 5-21-82

DATE WORK STARTED: 8-3-82

PROBABLE COMPLETION DATE: ~

NO. DAYS WORKED PER WEEK: ~

NO. SHIFTS PER DAY: ~

NO. HOURS PER SHIFT: ~

ACTUAL COMPLETION DATE: 6-29-83

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 7-13-83

EFFECTIVE OPENING DATE:

PROJECT MANAGER: ROGER BLOSSOM

TELEPHONE: 686-4610

NO. OF ENG. PERSONNEL EMPLOYED: ~

ADDRESS: CLYDE PARK, MT.

GENERAL: FINAL DATA WAS SENT TO HELENA ON 8-18-83.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BUTTE

STRUCTURES ONLY

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: AUG 30, 1983

PROJECT NO.: F.BRF 59-1(5)7

PROJ. NAME: CLYDE PARK SOUTH

LENGTH:

COUNTY: PARK

CONTRACT TIME: 160 W.D.

ORDER TO PROCEED DATE: AUG 2, 1983

% COMPLETE: 0 %

% TIME USED: 13 %

NO. MEN EMPLOYED: 2

ACTUAL COMPLETION DATE: —

CONTRACT AMOUNT: $ 418,469.95 STRUCTURES.

CONTRACTOR: MARTEL CONST.

FROM (town): BOZEMAN

AWARD DATE: JULY 11, 1983

DATE WORK STARTED: 8-15-83

PROBABLE COMPLETION DATE: JUNE 1984

NO. DAYS WORKED PER WEEK: —

NO. SHIFTS PER DAY: —

NO. HOURS PER SHIFT: —

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: —

EFFECTIVE OPENING DATE: —

PROJECT MANAGER: JEREY BRANNIN

TELEPHONE: 222-7085

NO. OF ENG. PERSONNEL EMPLOYED: 2

ADDRESS: 1122 WEST FRONT
BOX 3 LIVINGSTON

GENERAL: TO DATE, NO WORK HAS BEEN PERFORMED BY SUBCONTRACTOR, MARTEL CONST., ON STRUCTURES. CONTRACTOR IS WAITING FOR DETOUR AROUND ROCK CREEK TO BE COMPLETED BY S.&K. CONST., BEFORE STARTING REMOVAL OF EXISTING STRUCTURE.

ENGINEERING LAYOUT, WITH A TWO-MAN ENGINEERING CREW ENGAGED IS 100 % COMPLETE.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 9-1-83

PROJECT NO.: IR 90-4(35)206
PROJ. NAME: OPPORTUNITY - BUTTE
LENGTH: 12.7 MILES
COUNTY: DEER LODGE & SILVERBOW
CONTRACT TIME: 100 W.D.
ORDER TO PROCEED DATE: 10-20-82
% COMPLETE: 100
% TIME USED: 100
NO. MEN EMPLOYED: ~
ACTUAL COMPLETION DATE: 8-15-83

CONTRACT AMOUNT: $2,930,748.02
CONTRACTOR: HILDE CONST. CO.
FROM (town): GREAT FALLS, MT.
AWARD DATE: 9-24-82
DATE WORK STARTED: 11-1-82
PROBABLE COMPLETION DATE: ~
NO. DAYS WORKED PER WEEK: ~
NO. SHIFTS PER DAY: ~
NO. HOURS PER SHIFT: ~

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____

EFFECTIVE OPENING DATE: _____

PROJECT MANAGER: J. ERICKSON
NO. OF ENG. PERSONNEL EMPLOYED: ___

TELEPHONE: 782-1797
ADDRESS: BUTTE, MT.

GENERAL: PROJECT IS COMPLETE PENDING FINAL INSPECTION & ACCEPTANCE.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 8/31/83

PROJECT NO.: IR 90-6(43)313
PROJ. NAME: Rocky Canyon overlay
LENGTH: 5.3 miles
COUNTY: Gallatin
CONTRACT TIME: 75 W.D.
ORDER TO PROCEED DATE: 8/3/83
% COMPLETE: 14
% TIME USED: 27
NO. MEN EMPLOYED: 68
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $1,819,034.08
CONTRACTOR: McINTYRE Const. Co.
FROM (town): GREAT FALLS
AWARD DATE: 7/11/83
DATE WORK STARTED: 7/18/83
PROBABLE COMPLETION DATE: 10/7/83
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 2
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: SHUYLER
NO. OF ENG. PERSONNEL EMPLOYED: 5

TELEPHONE: 586-9562
ADDRESS: BOX 1110
BOZEMAN MT. 59715

GENERAL: The contractor has completed the Crack Sealing, raising the Guard rail, installing perforated drains and Cold milling. The median barrier rail has been moved over for paving.

The Crusher began producing Pl. Mix Aggr. 8/19/83 on a double shift. Submitted mix design sample to Helena 8/22/83. The crusher switched over to O.G.F.C. Aggr. 8/29/83

The Contractor plans on beginning paving The W.B. lane 9/1/83, depending on The receipt of a mix design.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Sept. 1, 1983

PROJECT NO.: I-90-7(37)350 U-2
PROJ. NAME: Springdale-Big Timber
LENGTH: 3.2 miles
COUNTY: Sweetgrass
CONTRACT TIME: 120 working days
ORDER TO PROCEED DATE: April 1, 1982
% COMPLETE: 100
% TIME USED: 99
NO. MEN EMPLOYED: 5-8
ACTUAL COMPLETION DATE: 8-17-83

CONTRACT AMOUNT: $ 3,156,442.68
CONTRACTOR: McIntyre Const.
FROM (town): Great Falls
AWARD DATE: April 1, 1982
DATE WORK STARTED: April 26, 1982
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: 7-12-83
PROJECT MANAGER: G. Sitton
NO. OF ENG. PERSONNEL EMPLOYED: 7

TELEPHONE: 222-7085
ADDRESS: 1122 West Front box 3
Livingston, Mt. 59047

GENERAL: Contractor finished removing connections and x-overs on 8-9-82. Sub contractor finished fencing and seeding on 8-17-83. All miscellaneous work complete on 8-17-83. Final inspection by Gary Gilmore, Steve Herzog and G. Sitton on 8-24-83.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 9-1-83

PROJECT NO.: SMP 0199-82

PROJ. NAME: MAINT. STOCKPILES

LENGTH: ~

COUNTY: 4 COUNTIES

CONTRACT TIME: 80 W.D.

ORDER TO PROCEED DATE: 11-19-82

% COMPLETE: 99

% TIME USED: 142

NO. MEN EMPLOYED: ~

ACTUAL COMPLETION DATE: ~

CONTRACT AMOUNT: $197,125.00

CONTRACTOR: DUGDALE CONST. CO.

FROM (town): BUTTE, MT.

AWARD DATE: 10-29-82

DATE WORK STARTED: 1-3-83

PROBABLE COMPLETION DATE: 9-30-83

NO. DAYS WORKED PER WEEK: ~

NO. SHIFTS PER DAY: ~

NO. HOURS PER SHIFT: ~

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: ~

EFFECTIVE OPENING DATE:

PROJECT MANAGER: R.T. WILSON

TELEPHONE: 782-1797

NO. OF ENG. PERSONNEL EMPLOYED:

ADDRESS: BUTTE, MT.

GENERAL: PROJECT IS COMPLETE EXCEPT FOR SEEDING PITS.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 9-1-83

PROJECT NO.: RS 375-1(2)0 ABU 1807(1)

PROJ. NAME: CONTINENTAL DRIVE

LENGTH: 4.8 MI.

COUNTY: SILVERBOW

CONTRACT TIME: 60 W.D.

ORDER TO PROCEED DATE: 4-21-83

% COMPLETE: 100

% TIME USED: 55

NO. MEN EMPLOYED: ~

CONTRACT AMOUNT: $ 572,691.00

CONTRACTOR: JIM GILMAN EXC. INC.

FROM (town): BUTTE, MT.

AWARD DATE: 3-31-83

DATE WORK STARTED: 5-31-83

PROBABLE COMPLETION DATE: ~

NO. DAYS WORKED PER WEEK: ~

NO. SHIFTS PER DAY: ~

NO. HOURS PER SHIFT: ~

ACTUAL COMPLETION DATE: 7-14-83

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 7-19-83

EFFECTIVE OPENING DATE: ~

PROJECT MANAGER: IRVIN BROELL

TELEPHONE: 782-1797

NO. OF ENG. PERSONNEL EMPLOYED: ___

ADDRESS: BUTTE, MT.

GENERAL: PERIODIC CHECKING OF FINAL DATA IS OCCURRING IN DIST. OFFICE.

IT IS ESTIMATED THAT FINAL DATA WILL BE SUBMITTED TO HELENA ON 10-14-83.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 9-1-83

PROJECT NO.: SR 540-1(2)7
PROJ. NAME: EAST RIVER ROAD
LENGTH: 10.3 MI.
COUNTY: PARK
CONTRACT TIME: 60 W.D.
ORDER TO PROCEED DATE: 8-17-82
% COMPLETE: 100
% TIME USED: 70
NO. MEN EMPLOYED: ~

CONTRACT AMOUNT: $ 698,325.40
CONTRACTOR: MEYER CONST. CO.
FROM (town): BILLINGS, MT.
AWARD DATE: 7-27-82
DATE WORK STARTED: 9-7-82
PROBABLE COMPLETION DATE: ~
NO. DAYS WORKED PER WEEK: ~
NO. SHIFTS PER DAY: ~
NO. HOURS PER SHIFT: ~

ACTUAL COMPLETION DATE: 6-24-83
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 6-23-83
EFFECTIVE OPENING DATE: 6-24-83
PROJECT MANAGER: W. SHUYLER
NO. OF ENG. PERSONNEL EMPLOYED: ~

TELEPHONE: 586-9562
ADDRESS: BOX 1110
BOZEMAN, MT. 59715

GENERAL: FINAL DATA WAS SENT TO HELENA ON 8-1-83.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BUTTE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 8-31-83

PROJECT NO.: M1212 (4) DATE SURVEY AUTHORIZED: —

PROJ. NAME: KAGY BLVD. 3RD TO 9TH DATE WORK STARTED: NO CREW ASSIGNED

LENGTH: — ESTIMATED COMPLETION DATE: —

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: _____ TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: —

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: BUTTE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: ~~8~~ 8-31-83

PROJECT NO.: M1299 (1) DATE SURVEY AUTHORIZED: 6-6-83

PROJ. NAME: 19th AVE. DATE WORK STARTED: NO CREW ASSIGNED

LENGTH: — DUNSTON TO OAK ESTIMATED COMPLETION DATE: —

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: _____ TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: —

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: BUTTE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 8-31-83

PROJECT NO.: RS 411-1(1)0 DATE SURVEY AUTHORIZED: 9-9-82

PROJ. NAME: SPRINGHILL RD DATE WORK STARTED: NO CREW ASSIGNED

LENGTH: _____ ESTIMATED COMPLETION DATE: —

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: _____ TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: —

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Butte

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 1 September 1983

PROJECT NO.: S-278 - 1 (C1) DATE SURVEY AUTHORIZED: May 27, 1983

PROJ. NAME: Jackson-North DATE WORK STARTED: July 11, 1983

LENGTH: 1.5 Miles ESTIMATED COMPLETION DATE: 9/83

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Caprara TELEPHONE: 683-6290

NO. PERSONNEL ASSIGNED: 7 % COMPLETE: 27

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: Butte

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: Sept. 1, 1983

PROJECT NO.: BRF 84-4(2)28 DATE SURVEY AUTHORIZED: 5-23-83

PROJ. NAME: Gallatin River Bridge West of 4-Corners DATE WORK STARTED: 8-12-83

LENGTH: .5 miles ESTIMATED COMPLETION DATE: 9-30-83

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: O. Olson TELEPHONE: 586-5074

NO. PERSONNEL ASSIGNED: 6 % COMPLETE: 60

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Butte

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 8-30-83

PROJECT NO.: IR 90-5(45)256 DATE SURVEY AUTHORIZED: 1-83

PROJ. NAME: Caldwell East DATE WORK STARTED: No Crew Assigned

LENGTH: 7 Miles ESTIMATED COMPLETION DATE: —

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: _____ TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: —

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: BUTTE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 8-31-83

PROJECT NO.: BRF 84-4(2)28 DATE SURVEY AUTHORIZED: 5/23/83

PROJ. NAME: GALLATIN RIVER BR. WEST OF FOUR CORNERS DATE WORK STARTED: CREW ASSIGNED 8/4/83

LENGTH: ~ ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: _____ TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: _____

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: BUTTE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 8-31-83

PROJECT NO.: BRF 8-1(9)22 DATE SURVEY AUTHORIZED: 6-8-83

PROJ. NAME: LITTLE BLACKFOOT BR. E. OF ELLISTON DATE WORK STARTED: CREW ASSIGNED 8-4-83

LENGTH: _____ ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: _____ TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: _____

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: BUTTE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 8-31-83

PROJECT NO.: F19-1(4)

DATE SURVEY AUTHORIZED: 3/2/83

PROJ. NAME: WEST VALLEY - ANA

DATE WORK STARTED: CREW ASSIGNED 8-31-83

LENGTH: 4.7 MILES

ESTIMATED COMPLETION DATE: —

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: _____

TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____

% COMPLETE: —

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: 2130

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: SEPT 1, 1983

PROJECT NO.: F 19-1(4)

DATE SURVEY AUTHORIZED: 2-25-83

PROJ. NAME: WEST VALLEY - ANACONDA

DATE WORK STARTED: 8-31-83

LENGTH: 4.741 MILES

ESTIMATED COMPLETION DATE: CAN 15, 1984

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: C. ERICKSON

TELEPHONE: 782-1797

NO. PERSONNEL ASSIGNED: 6

% COMPLETE: 0.5

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: Great Falls

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: September 5, 1983

PROJECT NUMBER & NAME	DESCRIPTION	NEXT MILE-STONE	M-HRS USED THIS REPORT PERIOD	% COMP	EST COMP DATE
FR 60-2(8) 71 Belt - East and West	Slope Flattening PMBS Overlay	Final P.I.H.	0	90	12-15-83
RF 60-2(3) 91 Great Falls - East	Grade, Gravel Surf. PMBS, Structure	Prelim. P.I.H.	16	32	12-31-83
FR 24-3(1) 109 Bowman's Corner - N.E.	Widen, Gravel Surf. PMBS, Structure	Prelim. P.I.H.	456	93	9-15-83
FR 24-3(3) 76 Rogers Pass-E.(West Section)	Widen, Gravel Surf. PMBS	Field Review	0	5	4- 1-84
F 1-4(1) 280 Shelby-East	Widen, Slope Flattening PMBS	Final P.I.H.	0	79	12-15-83
RS 348(18) 5 Mi. So.-Ft. Benton-So.	Grade, Gravel Surf. PMBB	Prelim. P.I.H.	0	40	6-30-84
F 3-1(6) 8 Sun River Jct. - North	PMBS, Overlay Minor Widening	Final P.I.H.	0	5	12-1- 83
RS 218-1( ) Conrad - East	PMBS Overlay Approach Flattening	Final Checking	77	97	9-30-83

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221D

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: September 5, 1983

PROJECT NO.: IR 15-5(76) 283
CONTRACT AMOUNT: $1,059,520.15
PROJ. NAME: Great Falls-Vaughn Rehab.
CONTRACTOR: United Matls. of Gt. Falls, Inc.
LENGTH: 1.3 Miles
FROM (town): Great Falls
COUNTY: Cascade
AWARD DATE: February 28, 1983
CONTRACT TIME: 60 + 11 W.D.
DATE WORK STARTED: 3/31/83
ORDER TO PROCEED DATE: 4/18/83
PROBABLE COMPLETION DATE: 9/9/83
% COMPLETE: 90
NO. DAYS WORKED PER WEEK: 5
% TIME USED: 90
NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED: 19-22
NO. HOURS PER SHIFT: 8-12
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: F. A. Robinson
TELEPHONE: 727-4350
NO. OF ENG. PERSONNEL EMPLOYED: 6-8
ADDRESS: 104 18th Ave. N.E.
Great Falls, MT.

GENERAL: All gravel surfacing is 100% complete. Plant Mix Paving Operation 100% complete with exception of some very minor repairs to joints and connections to P.T.W. Plant Mix Operations began 8-8-83 & were completed 8-30-83. Wet ditches & inslopes delayed completion of Asphalt Rubber Membrane until 8-19-83. Contractor is now in process of placing topsoil over the entire project. Topsoil operation very slow where placement over membrane is required. Anticipated completion of topsoil 9-2-83. Concrete drain chute and inlet repairs 100% complete. Sub-Contr. Western Sign completed installation of Reset-Guard Rail. With exception of seeding, all work is anticipated to be completed by 9-9-83. (9) days lost due to rain. Equipment: 1-D6 Dozer; 1-Patrol; 1-Raygo Roller; 2-Blaw Knox Pavers; 1-Vib Roller; 1-Dual Drum Gallon Roller; 1-Distr.; 10-Trucks

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: Great Falls - 3130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: September 5, 1983

PROJECT NO.: FR 1-3(5)198
PROJ. NAME: Glacier Co. Line-East.
LENGTH: 6.7 Miles
COUNTY: Glacier & Flathead
CONTRACT TIME: 75 + 23 W.D.
ORDER TO PROCEED DATE: 10-21-81
% COMPLETE:
% TIME USED:
NO. MEN EMPLOYED:

CONTRACT AMOUNT: $ 903,253.20
CONTRACTOR: Konitz Contr., Inc.
FROM (town): Lewistown
AWARD DATE: 9-30-82
DATE WORK STARTED: 6-30-82
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

ACTUAL COMPLETION DATE: 7-22-83
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 7-27-83
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Tom Hammerbacker
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 434-2022
ADDRESS: Shelby, Mt.

GENERAL: The project was completed on 7-22-83. Final estimate and supporting data was forwarded to Helena on 8-19-83. This is the final report.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Sept. 5, 1983

PROJECT NO.: F 1-4(5)271

PROJ. NAME: Shelby - West

LENGTH: 7.0 Miles

COUNTY: Toole

CONTRACT TIME: 60 W.D.

ORDER TO PROCEED DATE: 6/21/83

% COMPLETE: 3

% TIME USED: 62

NO. MEN EMPLOYED: 17

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 856,519.30

CONTRACTOR: Baltrusch Const. Co. Inc.

FROM (town): Havre, Mt.

AWARD DATE: 5/31/83

DATE WORK STARTED: 7/13/83

PROBABLE COMPLETION DATE: 7/1/84

NO. DAYS WORKED PER WEEK: 5-6

NO. SHIFTS PER DAY: 2-9hr

NO. HOURS PER SHIFT: 9

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: G. Enderson

NO. OF ENG. PERSONNEL EMPLOYED: 3

TELEPHONE: 434-2022

ADDRESS: Dept.oF Highways
Shelby, Mt.

GENERAL: Sub-Contractor, Konitz Contracting completed hauling and stockpiling Plant Mix Agg. on 8/26/83. Sub-Contractor LaSalle Const. started Crack Sealing on 8/16/83 and is approximatly 60% complete.

Prime Contractor Baltrusch Const. Co. plans to start paving operations the week of Sept. 5, 1983.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Sept. 4, 1983

PROJECT NO.: F3-2(8)18 (Bridges)
PROJ. NAME: Fairfield E & W
LENGTH: 5.0
COUNTY: Cascade ~ Teton
CONTRACT TIME: See Road
ORDER TO PROCEED DATE: See Road
% COMPLETE: 100% (Bridges)
% TIME USED: See Road
NO. MEN EMPLOYED: 0 to 8
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $309,561.60 (Bridges)
CONTRACTOR: Sub ~ Slettan Const. Co.
FROM (town): Great Falls
AWARD DATE: See Road
DATE WORK STARTED: 3-21-83
PROBABLE COMPLETION DATE: See Road
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Glen Brown
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 727-4350
ADDRESS: P.O. Box 1359
GREAT FALLS

GENERAL: The structures was completed on 8-30-83, some touch up finishing on the superstructure and beams.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: ~~9/1/83~~ 9-5-83

PROJECT NO.: F 3-2 (8) 18

PROJ. NAME: Fairfield E. & W. (East)

LENGTH: 5.0 miles

COUNTY: Cascade/Teton

CONTRACT TIME: 110 W.D.

ORDER TO PROCEED DATE: April 18, 1983

% COMPLETE: 60

% TIME USED: 69

NO. MEN EMPLOYED: 45

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $2,492,189.65

CONTRACTOR: Hilde Const. Co.

FROM (town): Great Falls, MT

AWARD DATE: November 30, 1982

DATE WORK STARTED: February 1, 1983

PROBABLE COMPLETION DATE: June 15, 1984

NO. DAYS WORKED PER WEEK: 5

NO. SHIFTS PER DAY: 2

NO. HOURS PER SHIFT: 9

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Hammerbacker

NO. OF ENG. PERSONNEL EMPLOYED: 9

TELEPHONE: 467-3448

ADDRESS: Dept. of Highways
Fairfield, MT

GENERAL: Contractor finishing grading operations sta. 927 + 60 to sta. 1186 + 71.8 and installing approach culverts.

Contractor finished crushing and stockpiling 3/4" PMBS Gr. B, 3/4" CTS Gr. 5 and ½" Cover Material. Began crushing and hauling 1½" Base Course Gr. 5 A sta. 927 +60 to sta. 957 + 00 and sta. 100s + 00 to sta. 1064 + 95 first lift. Sta. 1002 + 50 to 1026 + 82 second lift.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 3130 Gt. Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 9-5-83

PROJECT NO.: BHF 10-1(4)2

PROJ. NAME: Overlay 15th St. Bridge

LENGTH: 0.00

COUNTY: Cadscade

CONTRACT TIME: 100 Working Days

ORDER TO PROCEED DATE: 10-18-82

% COMPLETE: 55

% TIME USED: 76

NO. MEN EMPLOYED: 6 - 17

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 787,498.00

CONTRACTOR: Sletten Constr. Co.

FROM (town): Gt. Falls

AWARD DATE: 9-23-82

DATE WORK STARTED: 4-28-83

PROBABLE COMPLETION DATE: 9-15-83

NO. DAYS WORKED PER WEEK: 5

NO. SHIFTS PER DAY: 1

NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: T.G. Tomich

NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 727-4350

ADDRESS: Box 1359
Gt. Falls Mt.

GENERAL: Progress is fair, Work consisted of removal of delaminations, welding structural; placing overlay.

A summary of the project: The Southbound lane is completed and open to traffic, removal of delaminations is in progress and is about 75% complete and bridge overlay is 45% in the Northbound Lane.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 3130
Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Sept. 5, 1983

PROJECT NO.: F 24-3(5)100
CONTRACT AMOUNT: $ 3,215,825.45
PROJ. NAME: Rogers Pass-East Middle Sect.
CONTRACTOR: Meyer Constructuon Co.
LENGTH: 8.5 miles
FROM (town): Billings, Montana
COUNTY: Lewis & Clark
AWARD DATE: Sept.24, 1982
CONTRACT TIME: 120 / 6 working days
DATE WORK STARTED: Nov. 18, 1982
ORDER TO PROCEED DATE: Oct. 18, 1982
PROBABLE COMPLETION DATE: Oct. 1983
% COMPLETE: 47
NO. DAYS WORKED PER WEEK: 5
% TIME USED: 54
NO. SHIFTS PER DAY: 1- Grading
~~1- Graveling~~
NO. MEN EMPLOYED: 43
NO. HOURS PER SHIFT: 11- Grading
12- Graveling
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: S. W. Newton
TELEPHONE: X 562-3888X
NO. OF ENG. PERSONNEL EMPLOYED: 11
ADDRESS: Augusta, Montana

GENERAL: Construction layout and staking are 100% complete. Approaches 90% staked. Culverts are 100% staked. The contractor has completed crushing all surfacing aggregates. Grading and culvert installation are in progress. Placing 1½" Base Course in progress on first 1 mile of roadway, beginning on East end. The Hot Plant Units have been moved on the job. Items and percent complete are ass follows: Grading 85%; Top Soil 100%; Culverts 95%; and Temp. Fence ~~XXX~~ 100%.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: 3130-Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: _____

PROJECT NO.: HES 60-2(6)91 and HES 60-2(11)91 U-1

PROJ. NAME: Lighting and Signals on 10th Ave. So.

LENGTH: 29 Blocks-Street Lights Various intersections-Signals

COUNTY: Cascade

CONTRACT AMOUNT: $ 545,383.00

CONTRACTOR: Western Sign Corp.

FROM (town): Great FAlls, Mt.

AWARD DATE: 11-30-82

CONTRACT TIME: 6-15-83 Completion Date

DATE WORK STARTED: 2-28-83

ORDER TO PROCEED DATE: 12-20-82

PROBABLE COMPLETION DATE: 6-15-83

% COMPLETE: 100

NO. DAYS WORKED PER WEEK: 5

% TIME USED: 100

NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED: 1

NO. HOURS PER SHIFT: 8

ACTUAL COMPLETION DATE: 6-15-83

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 7-11-83

EFFECTIVE OPENING DATE: _____

PROJECT MANAGER: Walter D. Smith

TELEPHONE: 727-4350

NO. OF ENG. PERSONNEL EMPLOYED: 1

ADDRESS: P. O. Box 1359
Great Falls, Mt. 59403

GENERAL: Final was submitted to the District Office on August 19, 1983, and will be submitted to Helena on or about Sept. 15, 1983. This is the final report.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: 3130 - Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: ~~8-5-83~~ 9-5-83

PROJECT NO.: Structure F-BHF-BTF 60-2(5)92 U2

CONTRACT AMOUNT: 1,870.957.00 $2,764,053.48

PROJ. NAME: Warden Bridge

CONTRACTOR: Sletten Construction Co.

LENGTH: 0.203

FROM (town): Great Falls

COUNTY: Cascade

AWARD DATE: 2-28-83

CONTRACT TIME: 220 working days

DATE WORK STARTED: 3-22-83

ORDER TO PROCEED DATE: 4-18-83

PROBABLE COMPLETION DATE: 10-15-83

% COMPLETE: 81

NO. DAYS WORKED PER WEEK: 5

% TIME USED: 40

NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED: 25

NO. HOURS PER SHIFT: 8

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: T.G. Tomich

TELEPHONE: 727-4350

NO. OF ENG. PERSONNEL EMPLOYED: 1-5

ADDRESS: Box 1359

Great Falls, MT

GENERAL: Progress has been good. Work consisted of placing and finishing concrete, forming deck, tying resteel, placing conc. deck and barrier rail.

A summary of the project: All beams are placed, deck slab is placed in spans 9,10,11,12,17,18,19,20., formed and resteel tyied in place spans 13,14,15 ~~&~~ ~~16~~, Forming in spans ~~15 and 16.~~, 200 ft of barrier rail are placed.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: September 5, 1983

PROJECT NO.: HES 60-2(11)91 U-2 & F-BHF-RTF 60-2(5)92 U-2

(Approaches) $893,096.00
CONTRACT AMOUNT: $2,764,053.48

PROJ. NAME: Warden Br. Approaches

CONTRACTOR: Sletten Const. Co.

LENGTH: 0.4 mile

FROM (town): Great Falls

COUNTY: Cascade

AWARD DATE: February 28, 1983

CONTRACT TIME: 220 + 2 W.D.

DATE WORK STARTED: 3/30/83

ORDER TO PROCEED DATE: 4/18/83

PROBABLE COMPLETION DATE: 10/15/83

% COMPLETE: 74

NO. DAYS WORKED PER WEEK: 5

% TIME USED: 41

NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED: 23-29

NO. HOURS PER SHIFT: 9-16

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: F. A. Robinson

TELEPHONE: 727-4350

NO. OF ENG. PERSONNEL EMPLOYED: 8-10

ADDRESS: 104 18th Ave. N.E.
Great Falls, MT.

GENERAL: Sub-Contr., Riverside Contracting, Inc. began paving operations 8/15 & completed all lifts of 1½" Pl. Mix Base (100%) & 3/4" Pl. Mix Bit. Surf. (100%) on 8/26. Contr., Sletten Const. completed placement of fabric ditch liner for roadside ditch along River Road approach to 10th Ave. So.; Sub-Contr., Utility Builders finished concrete curb & gutter (100%) & sidewalk (100%); & Sub-Contr., Livesay Traffic Mtce. completed conduit run for Detect. Loops on 10th Ave. So. Sub-Contr., Western Sign remains on project installing Median Rail & Guardrail (75%) with signing to follow. Anticipates completing all work by 9-9-83. General cleanup of area remains.

Equipment: 1-Bros. Roller; 1-Bomag Roller; 1-Blaw Knox Paver; 7-End Dumps; 1-Cat 14G Patrol; 1-Sweeper; 1-F.E. Ldr.; 1-950 Cat Ldr.; 1-Self-propelled Crane; 2-Service Trks.; 1-Trencher; 1-Lift Truck; 1-Cedar Rapids Hot Plant

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Sept. 5, 1983

PROJECT NO.: ER 60-2(13)081

PROJ. NAME: Belt Cr. X-ing U.S.87~~8~~89

LENGTH: 0.0 Miles

COUNTY: Cascade

CONTRACT TIME: 45 Working Days

ORDER TO PROCEED DATE: Sept. 27, 1982

% COMPLETE: 100

% TIME USED: 76

NO. MEN EMPLOYED:

CONTRACT AMOUNT: $ 113,000.00

CONTRACTOR: Goodman Const. Co.

FROM (town): Billings, Mt.

AWARD DATE: Sept. 24, 1982

DATE WORK STARTED: Nov. 2, 1982

PROBABLE COMPLETION DATE:

NO. DAYS WORKED PER WEEK:

NO. SHIFTS PER DAY:

NO. HOURS PER SHIFT:

ACTUAL COMPLETION DATE: June 2, 1983

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: G. Enderson

NO. OF ENG. PERSONNEL EMPLOYED: 1

TELEPHONE: 727-4350

ADDRESS: Dept. of Highways
Great Falls, Mt.

GENERAL: 1 man worked part time on Final Estimate. It is expected the Final will be submitted to the Dist. Office Sept. 6, 1983.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Sept. 5, 1983

PROJECT NO.: SR 223-1(2)1

PROJ. NAME: Fort Benton - Chester

LENGTH: 11.0 Miles

COUNTY: Chouteau

CONTRACT TIME: 70 Working Days

ORDER TO PROCEED DATE: April 18, 1983

% COMPLETE: 99

% TIME USED: 99

NO. MEN EMPLOYED: 10-20

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 852,336.81

CONTRACTOR: Baltrusch Const. Co. Inc.

FROM (town): Havre, Mt.

AWARD DATE: Feb. 28, 1983

DATE WORK STARTED: April 8, 1983

PROBABLE COMPLETION DATE: 9/15/83

NO. DAYS WORKED PER WEEK: 5

NO. SHIFTS PER DAY: 1

NO. HOURS PER SHIFT: 9

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: G. Enderson

NO. OF ENG. PERSONNEL EMPLOYED: 6

TELEPHONE: 727-4350

ADDRESS: Dept. of Highways
Great Falls, Mt.

GENERAL: Prime Contractor, Baltrusch Const. Co. Inc. completed Type "B" Plant Mix Bit. paving on 8/5/83. Sub-Contractor, LaSalle Const. began Cable Guard Rail installation on 8/8/83 and completed on 8/13/83. Sub-Contractor, Livesay Traffic Maint. began paint striping 8/15/83. Due to problems with Glass Beads paint striping was suspended. It is expected that Paint Striping will be completed by 9/15/83.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: August 1, 1983

PROJECT NO.: RS 233-1(4)9

PROJ. NAME: St. Joe Road

LENGTH: 5.8 Miles

COUNTY: Hill

CONTRACT TIME: 60 W.D.

ORDER TO PROCEED DATE: Oct. 18, 1983

% COMPLETE: 100

% TIME USED: 82

NO. MEN EMPLOYED: 25

ACTUAL COMPLETION DATE: 6-27-83

CONTRACT AMOUNT: $ 726,129.28

CONTRACTOR: McIntyre Const. Co.

FROM (town): Great Falls

AWARD DATE: Sept. 24, 1982

DATE WORK STARTED: Oct. 25, 1982

PROBABLE COMPLETION DATE:

NO. DAYS WORKED PER WEEK:

NO. SHIFTS PER DAY:

NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 7-1-83

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Gordon Treftz

TELEPHONE: 352-2959

NO. OF ENG. PERSONNEL EMPLOYED: 3

ADDRESS: P. O. Box 1076
Chinook, MT. 59523

GENERAL: Final estimate and supporting data was submitted to District Office on 7-29-83 and forwarded to Helena on 8-11-83. This is the final report.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: GT. FALLS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: SEPT. ~~8~~ 5, 1983

PROJECT NO.: RS 240-1(2)11

PROJ. NAME: CHINOOK-CLEVELAND

LENGTH: 14.2 MILES

COUNTY: BLAINE

CONTRACT TIME: 60 +10 WD

ORDER TO PROCEED DATE: 9/18/83

% COMPLETE: 65%

% TIME USED: 83%

NO. MEN EMPLOYED: 20

CONTRACT AMOUNT: $ 852,593.20

CONTRACTOR: BALTRUSCH CONST. CO.

FROM (town): HAVRE, MT.

AWARD DATE: FEB. 28, 1983

DATE WORK STARTED: MAY 18, 1983

PROBABLE COMPLETION DATE: JUNE "89"

NO. DAYS WORKED PER WEEK: 5

NO. SHIFTS PER DAY: 1

NO. HOURS PER SHIFT: 9

ACTUAL COMPLETION DATE: _____

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____

EFFECTIVE OPENING DATE: _____

PROJECT MANAGER: GORDON TREFTZ

TELEPHONE: 357-2959

NO. OF ENG. PERSONNEL EMPLOYED: 7

ADDRESS: P.O. BOX 1076
CHINOOK, MT 59523

GENERAL: PROGRESS WAS FAIR. THE ROADBED PREPARATION IS 100% COMPLETE, 1½" CBC IS 95% COMPLETE, 3/4" CTS IS 60% COMPLETE, AND THE 1ST SHOT OF ASPHALT & COVER IS 65% COMPLETE.

ENGINEERING PERSONNEL ARE ENGAGED IN CONSTRUCTION INSPECTION AND TESTING.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Sept. 5, 1983

PROJECT NO.: RS-BRS 330-1(5)1

PROJ. NAME: Ulm Bridge & App's

LENGTH: 0.5

COUNTY: Cascade

CONTRACT TIME: 233 W/D

ORDER TO PROCEED DATE: 12-1-81

% COMPLETE: 99 (Bridge)

% TIME USED: 80

NO. MEN EMPLOYED: 1 to 7

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $1,861,841.20

CONTRACTOR: Sletten Const. Co.

FROM (town): Great Falls

AWARD DATE: 11-30-81

DATE WORK STARTED: 2-22-82

PROBABLE COMPLETION DATE: 9-15-83

NO. DAYS WORKED PER WEEK: 5

NO. SHIFTS PER DAY: 1

NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Glen Brown

TELEPHONE: 727-4350

NO. OF ENG. PERSONNEL EMPLOYED: 1

ADDRESS: P.O. Box 1359
Great Falls 59403

GENERAL: All that remains to finish the structure is one drain on East abut. Hardware for the drain is ordered and as soon as this arrives it will only take a couple of hours to install

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: September 5, 1983

PROJECT NO.: RS-BRS 330-1(5)1

PROJ. NAME: Ulm Bridge Approaches

LENGTH:

COUNTY:

CONTRACT TIME:

ORDER TO PROCEED DATE:

% COMPLETE: 51

% TIME USED: 81

NO. MEN EMPLOYED: 8-10

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $1,861,841.20

SUB-CONTRACTOR: Hilde Const. Co.

FROM (town): Great Falls

AWARD DATE:

DATE WORK STARTED:

PROBABLE COMPLETION DATE:

NO. DAYS WORKED PER WEEK: 5

NO. SHIFTS PER DAY: 1

NO. HOURS PER SHIFT: 8-11

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: F. A. Robinson

NO. OF ENG. PERSONNEL EMPLOYED: 5-6

TELEPHONE: 727-4350

ADDRESS: 104 18th Ave. N.E.
Great Falls, MT.

GENERAL: Sub-Contractor, Hilde Const. Co. moved back onto project 8/15/83 to resume work on approaches. Backfilling of the Bridge Ends was accomplished followed by the hauling and placing of 1½" CBC (100%) and 3/4" CTS (100%). Plant Mix Paving is anticipated to begin 8-31-83.

Equipment: 1-F.E. Loader; 1-Pickup Truck; 1-Water Truck; 1-14G Motor Patrol; 1-Raygo Roller; 4-Belly Dumps; 1-Service Truck

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Sept. 7, 1983

PROJECT NO.: RS-BRS 565-1(3)0

PROJ. NAME: Simms-North (Bridge)

LENGTH: 1.1

COUNTY: Cascade-Teton

CONTRACT TIME: See Road

ORDER TO PROCEED DATE: 10-18-82

% COMPLETE: 100 (Bridge)

% TIME USED: See Road

NO. MEN EMPLOYED: 1 Part of 1 Shift

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $486,280.20 (Bridge)

CONTRACTOR: McIntyre Const. Co.

FROM (town): Gt. Falls

AWARD DATE: See Road

DATE WORK STARTED: 11-5-82

PROBABLE COMPLETION DATE: 8-18-83 (Bridge)

NO. DAYS WORKED PER WEEK:

NO. SHIFTS PER DAY:

NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Glen Brown

TELEPHONE: 727-4350

NO. OF ENG. PERSONNEL EMPLOYED: 1

ADDRESS: P.O. Box 1359
Gt. Falls 59403

GENERAL: Structure was completed on 8-18-83 with sealing expansion joint at junction of barrier rail

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: ~~9/1/83~~ 9-5-83

PROJECT NO.: RS-BRS 565-1 (3) 0

PROJ. NAME: Simms-North

LENGTH: 1.1 miles

COUNTY: Cascade and Teton

CONTRACT TIME: 150 + 2 W.D.

ORDER TO PROCEED DATE: October 18, 1982

% COMPLETE: 98

% TIME USED: 63

NO. MEN EMPLOYED: 5

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $920,779.66

CONTRACTOR: McIntyre Const. Co.

FROM (town): Great Falls, MT

AWARD DATE: September 24, 1982

DATE WORK STARTED: October 12, 1982

PROBABLE COMPLETION DATE: October 30, 1983

NO. DAYS WORKED PER WEEK: 5

NO. SHIFTS PER DAY: 1

NO. HOURS PER SHIFT: 8x 9

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Hammerbacker

NO. OF ENG. PERSONNEL EMPLOYED: 4

TELEPHONE: 467-3448

ADDRESS: Dept. of Highways
Fairfield, MT

GENERAL: Contractor completed paving and seal and cover operations Sta. 0 +14 to sta. 57 + 09.2.

Sub-contractor One-Way Signs completed guardrail and signing installation.

Plans are to begin striping operations Sept. 1, 1983 and final clean-up operations almost completed through-out project.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: 3130 GT. FALLS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: SEPT. 6, 1983

PROJECT NO.: MBP 3-2(11)40 MBP 1-7(3)410

PROJ. NAME: TETON RIVER BRIDGE BATTLE CREEK BRIDGE

LENGTH: 0.00

COUNTY: TETON, BLAINE

CONTRACT TIME: OCT. 1, 1983

ORDER TO PROCEED DATE: APR 21, 1983

% COMPLETE: 95 %

% TIME USED: 83 %

NO. MEN EMPLOYED: 6

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 29,995.00

CONTRACTOR: HAGESTAD PAINTING & DRYWALL

FROM (town): KALISPELL, MONT.

AWARD DATE: MARCH 31, 1983

DATE WORK STARTED: AUG. 10, 1983

PROBABLE COMPLETION DATE: OCT. 1, 1983

NO. DAYS WORKED PER WEEK: 7

NO. SHIFTS PER DAY: 1

NO. HOURS PER SHIFT: 10

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: D. KELLY

NO. OF ENG. PERSONNEL EMPLOYED: 1

TELEPHONE: 727-4350

ADDRESS: BOX 1359
GT. FALLS MT.

GENERAL: HAGESTAD PAINTING & DRYWALL HAS SOME TOUCH UP WORK ON THE TETON RIVER BRIDGE TO COMPLETE

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: September 5, 1983

PROJECT NO.: MSC 1-2(19)153, MSC 1-3(10)213, MSC 3-4(2)89, & MSC 58-1(4)26

CONTRACT AMOUNT: $ 688,120.00

PROJ. NAME: Maintenance Seal & Cover

CONTRACTOR: American Asphalt, Inc.

LENGTH: 46.2 Miles

FROM (town): Missoula, Mt.

COUNTY: Flathead & Glacier

AWARD DATE: May 9, 1983

CONTRACT TIME: 9-1-83 Completion Date

DATE WORK STARTED: June 15, 1983

ORDER TO PROCEED DATE: 5-12-83

PROBABLE COMPLETION DATE:

% COMPLETE: 100

NO. DAYS WORKED PER WEEK: 5

% TIME USED: 74

NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED: 35 to 40

NO. HOURS PER SHIFT: 8 to 12

ACTUAL COMPLETION DATE: 8-8-83

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 8-11-83

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Walter D. Smith

TELEPHONE: 727-4350

NO. OF ENG. PERSONNEL EMPLOYED: 5

ADDRESS: P.O. Box 1359
Gt. Falls, Mt. 59403

GENERAL: American Asphalt began Seal & Cover operations on project MSC 1-2(19)153 on August 1, 1983 and completed this project on August 8, 1983, to complete this Contract.

Engineering crew engaged in other projects and final records.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: September 5, 1983

PROJECT NO.: MSC 1-4(2)265
MSC 1-8(4)467
MSC 10-3(5)104

CONTRACT AMOUNT: $ 262,959.35

PROJ. NAME: Maintenance Seal & Cover

CONTRACTOR: Baltrusch Construction Co.

LENGTH: 16.2 miles

FROM (town): Havre, Mt.

COUNTY: Tool, Phillips & Hill

AWARD DATE: May 9, 1983

CONTRACT TIME: 9-1-83 Completion Date

DATE WORK STARTED: 7-12-83

ORDER TO PROCEED DATE:

PROBABLE COMPLETION DATE:

% COMPLETE: 100

NO. DAYS WORKED PER WEEK: 5

% TIME USED: 100

NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED: 4 to 30

NO. HOURS PER SHIFT: 8 to 12+

ACTUAL COMPLETION DATE: 9-1-83

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Walter D. Smith
Gordon Treftz

TELEPHONE: 727-4350
357-2959

NO. OF ENG. PERSONNEL EMPLOYED: 5

ADDRESS: P.O. Box 1359
P.O. Box 1076
Gt. Falls, Mt. 59403
Chinook, Mt. 59523

GENERAL: Sub-Contractor Konitz Contracting, Inc. completed crushing and stockpiling ½ In. Cover Material for project MSC 1-8(4)467 on August 2, 1983, and washed the cover material for project MSC 10-3(5)104 from August 10 to August 12, 1983.

Baltrusch Construction began Seal & Cover operations on project MSC 1-4(2)265 on August 9, 1983 and completed this project on August 12, 1983; began Seal & Cover on project MSC 1-8(4)467 on August 15, 1983 and completed this project on August 27, 1983; began Seal & Cover on project MSC 10-3(5)104 on August 22, 1983 and completed this project on August 26, 1983.

Baltrusch Construction began producing and stockpiling Sanding Material for project MSC 10-3(5)104 on August 30, 1983 amd completed this operation on September 1, 1983 to complete this Contract.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: GT. FALLS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: SEPT. ~~2~~ 5, 1983

PROJECT NO.: M 5712 (1) DATE SURVEY AUTHORIZED: 4-27-83

PROJ. NAME: 14TH AVE. - HAVRE DATE WORK STARTED: 7-12-83

LENGTH: 0.45 ESTIMATED COMPLETION DATE: JAN. 83

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: G. TREFTZ TELEPHONE: 357-2959

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 0

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: September 5, 1983

PROJECT NO.: M 5225(1) DATE SURVEY AUTHORIZED: 2/1/78

PROJ. NAME: Ramps I 315 DATE WORK STARTED: 10/8/80

LENGTH: 0.49 Mile ESTIMATED COMPLETION DATE: 12/31/83

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: F. A. Robinson TELEPHONE: 727-4350

NO. PERSONNEL ASSIGNED: 4 % COMPLETE: 85

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: September 5, 1983

PROJECT NO.: M 5212(1)

PROJ. NAME: Great Falls-South Arterial

LENGTH: 8.85 Miles

DATE SURVEY AUTHORIZED: 9/17/81

DATE WORK STARTED: 12/10/81

ESTIMATED COMPLETION DATE: 12/31/83

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: F. A. Robinson

TELEPHONE: 727-4350

NO. PERSONNEL ASSIGNED: 0

% COMPLETE: 45

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: September 5, 1983

PROJECT NO.: HES 60-2(14)92

PROJ. NAME: 10th Ave. So. & 32nd St.-Great Falls

LENGTH: 0.5 Mile

DATE SURVEY AUTHORIZED: 7/12/83

DATE WORK STARTED: 7/27/83

ESTIMATED COMPLETION DATE: Unknown

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: F. A. Robinson

TELEPHONE: 727-4350

NO. PERSONNEL ASSIGNED: 4-5

% COMPLETE: 14

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: 3130
Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: Sept. 5, 1983

PROJECT NO.: FR 24-3(3) 76 U-4
PROJ. NAME: Rogers Pass-East West Section
LENGTH: 3.48miles

DATE SURVEY AUTHORIZED: Mar. 2, 1983
DATE WORK STARTED: July 21, 1983
ESTIMATED COMPLETION DATE:

DATE SUBMITTED TO DISTRICT:

PROJECT MANAGER: S. W. Newton
TELEPHONE: 562-3888
NO. PERSONNEL ASSIGNED: 0
% COMPLETE: 0

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: Sept. 5, 1983

PROJECT NO.: FR 10-2(3)51
PROJ. NAME: Loma - North & South
LENGTH: 0.68 Miles

DATE SURVEY AUTHORIZED: 4-18-83
DATE WORK STARTED: 5-17-83
ESTIMATED COMPLETION DATE: 9-15-83

DATE SUBMITTED TO DISTRICT:

PROJECT MANAGER: G. Enderson
TELEPHONE: 727-4350
NO. PERSONNEL ASSIGNED: 00
% COMPLETE: 75

Crew assigned to other projects.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: 3130
Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: Sept. 5, 1983

PROJECT NO.: HES 9-2(4) 45 ~~HES x 9 x 2 x 4 x 5 x~~ DATE SURVEY AUTHORIZED: Jan. 21, 1983

PROJ. NAME: North of Augusta DATE WORK STARTED: April 22, 1983

LENGTH: 0.23 miles ESTIMATED COMPLETION DATE: June 1, 1983

DATE SUBMITTED TO DISTRICT: May 17, 1983

PROJECT MANAGER: S. W. Newton TELEPHONE: 562-3888

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 100%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 9-5-83 ~~9/1/83~~

PROJECT NO.: HES 3-2 (12) 49 DATE SURVEY AUTHORIZED: 4/28/83

PROJ. NAME: 8 mi. North of Choteau DATE WORK STARTED: 6/6/83

LENGTH: 0.12 miles ESTIMATED COMPLETION DATE: September 1983

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Hammerbacker TELEPHONE: 467-3448

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 90

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: ~~9/1/83~~ 9-5-83

PROJECT NO.: F 3-1 (6) 8 DATE SURVEY AUTHORIZED: 1/26/83

PROJ. NAME: Sun River Jct. N. DATE WORK STARTED: 6/29/83

LENGTH: 10 miles ESTIMATED COMPLETION DATE: September 1983

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Hammerbacker TELEPHONE: 467-3448

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 8

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: GT. FALLS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: SEPT. ~~8~~ 5, 1983

PROJECT NO.: F-1-6 (6) 379 DATE SURVEY AUTHORIZED: MAY 6, 1983

PROJ. NAME: _____ DATE WORK STARTED: MAY 26, 1983

LENGTH: _____ ESTIMATED COMPLETION DATE: SEPT. 83

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: G. TREFTZ TELEPHONE: 357 2959

NO. PERSONNEL ASSIGNED: 3 % COMPLETE: 95

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

8c

DISTRICT: Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: Sept. 5, 1983

PROJECT NO.: IR 15-7(21)323 DATE SURVEY AUTHORIZED: July 7, 1983

PROJ. NAME: Brady - North & South DATE WORK STARTED: July 22, 1983

LENGTH: 3.1 Miles ESTIMATED COMPLETION DATE: 10-1-83

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: G. Enderson TELEPHONE: 727-4350

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 20

Crew assigned to other projects.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: ~~9/1/83~~ 9-5-83

PROJECT NO.: IR 15-7 (22) 334 DATE SURVEY AUTHORIZED: 4/28/83

PROJ. NAME: Conrad N. & S. DATE WORK STARTED: 5/16/83

LENGTH: 9 miles ESTIMATED COMPLETION DATE: September 1983

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Hammerbacker TELEPHONE: 467-3448

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 70

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: September 5, 1983

PROJECT NO.: IR 15-6(17)291 U-1 IR 15-6( ) 303 — DATE SURVEY AUTHORIZED: 4/28/83

PROJ. NAME: Interstate Overlay North of Power — DATE WORK STARTED: 6/28/83

LENGTH: 7.8 Miles — ESTIMATED COMPLETION DATE: Unknown

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: F. A. Robinson — TELEPHONE: 727-4350

NO. PERSONNEL ASSIGNED: 0 — % COMPLETE: 35

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: September 5, 1983

PROJECT NO.: IR 15-5(80)257 — DATE SURVEY AUTHORIZED: 4/28/83

PROJ. NAME: Interstate Overlay Cascade-Ulm — DATE WORK STARTED: 6/16/83

LENGTH: 21.7 — ESTIMATED COMPLETION DATE: Unknown

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: F. A. Robinson — TELEPHONE: 727-4350

NO. PERSONNEL ASSIGNED: 0 — % COMPLETE: 45

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: 3130 / Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: Sept. 5, 1983

PROJECT NO.: IR 15-4(61) 229 DATE SURVEY AUTHORIZED: Mar. 14, 1983

PROJ. NAME: Augusta Interchange North DATE WORK STARTED: May 4, 1983

LENGTH: 18.7 miles ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: July 25, 1983

PROJECT MANAGER: S. W. Newton TELEPHONE: 562-3888

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 100%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: ~~9/1/83~~ 9-5-83

PROJECT NO.: IR 15-5 (79) 291 DATE SURVEY AUTHORIZED: 4/28/83

PROJ. NAME: Vaughn-North DATE WORK STARTED: 6/16/83

LENGTH: 10.1 miles ESTIMATED COMPLETION DATE: September 1983

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Hammerbacker TELEPHONE: 467-3448

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 70

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: GLENDIVE

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: AUG. 30, 1983

PROJECT NUMBER & NAME	DESCRIPTION	NEXT MILE-STONE	M-HRS USED THIS REPORT PERIOD	% COMP	EST COMP DATE
F 26-L(1)3 SIDNEY BR. E.-N. DAK. LINE	GR. GRAVEL P.M.S. & DRAIN	P.I.H.	~	12%	12/30/83

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221D

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: August 31-1983

PROJECT NO.: FR 1-10(8)626
PROJ. NAME: Brockton East
LENGTH: 12.9 Miles
COUNTY: Roosevelt
CONTRACT TIME: 90 W.D.
ORDER TO PROCEED DATE: 10-18-82
% COMPLETE: 100
% TIME USED: 89
NO. MEN EMPLOYED: 3 To 6
ACTUAL COMPLETION DATE: 8-31-83

CONTRACT AMOUNT: $1,650,279.00
CONTRACTOR: Meyer
FROM (town): Billings
AWARD DATE: 09-24-82
DATE WORK STARTED: 12-13-82
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: Variable

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: 8-31-83

PROJECT MANAGER: Novakovich
TELEPHONE: 653-1050
NO. OF ENG. PERSONNEL EMPLOYED: 2-4
ADDRESS: Dept. of Highways
Wolf Point, MT. 59201

GENERAL: Work consisted of bridge revisions, guard rail, seal & cover and striping. All items are 100 % complete.
Final data is 40% complete.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 8-30-83

PROJECT NO.: NBP 2-1(6)2

PROJ. NAME: Tongue River Br.

LENGTH: —

COUNTY: Custer

~~CONTRACT TIME~~ END DATE: 10-1-83

ORDER TO PROCEED DATE: 4-21-83

% COMPLETE: 30%

% TIME USED: —

NO. MEN EMPLOYED: 2

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 15,200.00

CONTRACTOR: Byron's Construction

FROM (town): Glendive, Mt.

AWARD DATE: 3-31-83

DATE WORK STARTED: 8-2-83

PROBABLE COMPLETION DATE: 9-23-83

NO. DAYS WORKED PER WEEK: 3 ave.

NO. SHIFTS PER DAY: 1

NO. HOURS PER SHIFT: 8-10

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: W. D. Dane

NO. OF ENG. PERSONNEL EMPLOYED: 1-2

TELEPHONE: 232-1093

ADDRESS: 38 Oak Street
Miles City, Mt.

GENERAL: Byron's Construction started work August 2, 1983. Work in progress since that date consisted of cleaning sand-blasting spot painting and overlying the 1st and 2nd field coats on span 3 making the project 30% complete

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: August 30, 1983

PROJECT NO.: F2-1(7)34
PROJ. NAME: Locate-East
LENGTH: 11.8 Mi.
COUNTY: Custer
CONTRACT TIME: 85 W.D.
ORDER TO PROCEED DATE: 8/2/83
% COMPLETE: 10
% TIME USED: 25
NO. MEN EMPLOYED: 20 - Average
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 2,230,740.81
CONTRACTOR: Portable Pavers - Prince Inc. (J.V.)
FROM (town): Miles City, Mt.
AWARD DATE: 7/11/83
DATE WORK STARTED: 8/5/83
PROBABLE COMPLETION DATE: 6/84
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 3
NO. HOURS PER SHIFT: 9

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Don Stewart
NO. OF ENG. PERSONNEL EMPLOYED: 7

TELEPHONE: 232-1093
ADDRESS: Dept. of Highways
Miles City, Mt. 59301

GENERAL: Portable Pavers - John Prince Inc., a joint venture, began crushing operations on August 5, 1983. LaSalle Construction, sub-contractor, began excavating digouts August 16, 1983. Work during the past period consisted of crushing and stock-piling 45,000 tons of 1" C.B.C., Gr. 6A and 2,500 tons of P.M.B.S., Gr. B. 14,000 cubic yards of additional excavation have been excavated and 16,415 tons of 1" C.B.C., Gr. 6A and 8,200 square yards of filter fabric have been placed in digouts.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: August 30, 1983

PROJECT NO.: FR-17-1(1)3

PROJ. NAME: Nashua - Southwest

LENGTH: 8.9 miles

COUNTY: Valley

CONTRACT TIME: 80 W.D.

ORDER TO PROCEED DATE: 7-20-82

% COMPLETE: 100

% TIME USED: 90

NO. MEN EMPLOYED: ~

ACTUAL COMPLETION DATE: 7-7-83

CONTRACT AMOUNT: $1,393,231.45

CONTRACTOR: Hilde Constr. Co. Inc.

FROM (town): Great Falls Mt.

AWARD DATE: 6-30-82

DATE WORK STARTED: 8-17-82

PROBABLE COMPLETION DATE: —

NO. DAYS WORKED PER WEEK: —

NO. SHIFTS PER DAY: —

NO. HOURS PER SHIFT: —

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 7-12-83

EFFECTIVE OPENING DATE:

PROJECT MANAGER: D. Durocher

TELEPHONE: 746-3431

NO. OF ENG. PERSONNEL EMPLOYED: 0

ADDRESS: Nashua, Mt. 59248

GENERAL: Final estimate checked in District office and submitted to Helena on August 25, 1983. This is the final report.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: August 30, 1983

PROJECT NO.: BRS 22-1 (1) 14

PROJ. NAME: 2½ Miles East of Flaxville

LENGTH: 0.83 miles

COUNTY: Daniels

CONTRACT TIME: 80 WD

ORDER TO PROCEED DATE: 8-26-83

% COMPLETE: 0

% TIME USED: 4

NO. MEN EMPLOYED: None

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 410,607

CONTRACTOR: Riverside

FROM (town): Paradise

AWARD DATE: August 5, 1983

DATE WORK STARTED:

PROBABLE COMPLETION DATE: ~~XXXXXXX~~ May 1984

NO. DAYS WORKED PER WEEK:

NO. SHIFTS PER DAY:

NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: James E. Baldwin

NO. OF ENG. PERSONNEL EMPLOYED: 0

TELEPHONE: 787-5701

ADDRESS: P.O. Box 556
Culbertson, Montana 59218

GENERAL: Preconstruction conference held on August 16, 1983. Contractor advised that plans are to begin work on the project on September 6, 1983.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: August 30, 1983

PROJECT NO.: F RTP 22-2 (3) 40
PROJ. NAME: Plentywood-South
LENGTH: 4.7
COUNTY: Sheridan
CONTRACT TIME: 120 WD
ORDER TO PROCEED DATE: 6-21-83
% COMPLETE: 25
% TIME USED: 42
NO. MEN EMPLOYED: 30
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 2,468,570
CONTRACTOR: Hilde
FROM (town): Great Falls
AWARD DATE: May 31, 1983
DATE WORK STARTED: July 19, 1983
PROBABLE COMPLETION DATE: July 1984
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: Began double shift 8-29-83 (Grading)
NO. HOURS PER SHIFT: 9

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: James E. Baldwin
NO. OF ENG. PERSONNEL EMPLOYED: 7

TELEPHONE: 787-5701
ADDRESS: P.O. Box 556
Culbertson, Montana 59218

GENERAL: Work consisted of storm sewer installation, fencing, ~~and~~ grading and drainage. Items and percent complete are: Storm sewer pipe 85%; Grading 30%; Drainage 50%; Fencing 85%. Unit 1 portion of the project is 20% complete, Unit 2 is 90% complete. The project as-a-whole is 25% com lete.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: August 30, 1983

PROJECT NO.: BRF 23-2(6)87 & RS-BRS 544-1(3)34 S.E. OF BRADUS (E. F. LITTLE POWDER RIVER)

PROJ. NAME: and Boyes South

LENGTH: 1.9 MILES

COUNTY: Powder River & Carter

CONTRACT TIME: 60 W.D.

ORDER TO PROCEED DATE: 6-21-83

% COMPLETE: 37%

% TIME USED: 70%

NO. MEN EMPLOYED: 14

CONTRACT AMOUNT: $ 503,254.70

CONTRACTOR: Riverside Contracting, Inc.

FROM (town): Paradise, Montana

AWARD DATE: May 31, 1983

DATE WORK STARTED: July 5, 1983

PROBABLE COMPLETION DATE: 9-30-83

NO. DAYS WORKED PER WEEK: 6

NO. SHIFTS PER DAY: 1

NO. HOURS PER SHIFT: 10

ACTUAL COMPLETION DATE: _____

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____

EFFECTIVE OPENING DATE: _____

PROJECT MANAGER: Duane J. Strohmayer TELEPHONE: 232-1872

NO. OF ENG. PERSONNEL EMPLOYED: 4 ADDRESS: Dept. of Highways Miles City, Mt. 59301

GENERAL: Work was suspended from 7-31-83 thru 8-14-83 awaiting the arrival of the multi-plate culverts. The culvert work was started 8-16-83 since then 104 lineal feet have been installed or 45% complete. 730 tons of crushed base course have been placed on the detour or 61% complete. Crushing started August 16, 1983. The contractor plans to open the detour on or about Sept. 6, 1983.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: GLENDIVE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: AUGUST 30, 1983

PROJECT NO.: FR 27-2(2)35
PROJ. NAME: BAKER-NORTH
LENGTH: 8.9 MILES
COUNTY: FALLON
CONTRACT TIME: 7 W. D.
ORDER TO PROCEED DATE: 4-16-82
% COMPLETE: 100
% TIME USED: 100
NO. MEN EMPLOYED: ~~4~~ 3
ACTUAL COMPLETION DATE: 8-29-83

CONTRACT AMOUNT: $ 1,063,479.10
CONTRACTOR: MEYER CONSTR. CO.
FROM (town): BILLINGS
AWARD DATE: 11-30-81
DATE WORK STARTED: 6-2-82
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: D. Kelly
TELEPHONE: 365-2877
NO. OF ENG. PERSONNEL EMPLOYED: 1
ADDRESS: GLENDIVE

GENERAL: STRIPING roadway was completed on 8-29-83. Project is complete. 1 man working part time on final notes.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 8-30-83

PROJECT NO.: F 27-3(2)80
CONTRACT AMOUNT: $ 1,339,646.80
PROJ. NAME: WIBAUX "I" Connection
CONTRACTOR: MEYER CONSTR. CO.
LENGTH: 1.5 mile
FROM (town): Billings
COUNTY: WIBAUX
AWARD DATE: 11-30-81
CONTRACT TIME: 110 W.D.
DATE WORK STARTED: 5-11-82
ORDER TO PROCEED DATE: 4-16-82
PROBABLE COMPLETION DATE: OCT 18, 1983
% COMPLETE: 99.9
NO. DAYS WORKED PER WEEK:
% TIME USED: 82
NO. SHIFTS PER DAY:
NO. MEN EMPLOYED:
NO. HOURS PER SHIFT:
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Howard Kelly
TELEPHONE: 365-2877
NO. OF ENG. PERSONNEL EMPLOYED: 01
ADDRESS: GLENDIVE

GENERAL: One day worked on pavement marking and curb painting.
All work is complete except for seeding and Fertilizer to be done during FALL seeding period.
Project is 99.9 % complete with 82 % of contract time elapsed.
1 To 3 engineers assigned part time on final notes.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: GLENDIVE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: August 30, 1983

PROJECT NO.: F31-1 (4) 25
PROJ. NAME: GLASGOW-OPHEIM
LENGTH: 6.8 MILES
COUNTY: VALLEY
CONTRACT TIME: 60 W.D.
ORDER TO PROCEED DATE: 08-02-83
% COMPLETE: 0
% TIME USED: 0
NO. MEN EMPLOYED: 8
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 793,961.00
CONTRACTOR: MEYER CONSTR. CO.
FROM (town): BILLINGS
AWARD DATE: JULY 11, 1983
DATE WORK STARTED:
PROBABLE COMPLETION DATE: 06-30-84
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: D. DUROCHER
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 746-3431
ADDRESS: NASHUA, MT. 59248

GENERAL: CONTRACTOR BEGAN MOVING HIS CRUSHING EQUIPMENT INTO THE GRAVEL PIT AREA ON 8-22-83, HIS CREW WORKED FIVE DAYS SETTING UP THE CRUSHING UNITS, STRIPPING PIT AREA AND REPAIRING EQUIPMENT. CONTRACTOR PLANS TO BEGIN CRUSHING ON 8-31 BUT AS OF THIS DATE THE RECLAMATION PLAN HAS NOT BEEN APPROVED AND RETURNED.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 8-30-83

PROJECT NO.: F-CT 39-1(9)27 Structures Only

PROJ. NAME: Culbertson-Fredonia Center Sec.

LENGTH: — 10.9 MI.

COUNTY: Roosevelt

CONTRACT TIME: 210 W.D.

ORDER TO PROCEED DATE:

% COMPLETE: 100

% TIME USED: 99

NO. MEN EMPLOYED: 3 AVE.

ACTUAL COMPLETION DATE: 8-12-83

CONTRACT AMOUNT: $ 203,576.79 SUB

CONTRACTOR: Stettler Const. Co.

FROM (town): Great Falls, Mt.

AWARD DATE:

DATE WORK STARTED: 7-9-82

PROBABLE COMPLETION DATE: —

NO. DAYS WORKED PER WEEK: 3 AVE

NO. SHIFTS PER DAY: 1

NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 8-18-83

EFFECTIVE OPENING DATE:

PROJECT MANAGER: W.O. Dane

TELEPHONE: 232-1093

NO. OF ENG. PERSONNEL EMPLOYED: ___

ADDRESS: 38 Orr Street
Miles City, Mt.

GENERAL: All items were completed in conformance with plans, specifications and special provisions August 12, 1983. Formal inspection and acceptance were made August 18, 1983. The final estimate is currently 98% complete and will be submitted to the District Office about September 1983.

DISTRIBUTION: ✓ WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: August 30, 1983

PROJECT NO.: F-CT 39-1(9)27
PROJ. NAME: Colstrip-Forsyth Center Section
LENGTH: 10.9 Mi.
COUNTY: Rosebud
CONTRACT TIME: 180 W.D.
ORDER TO PROCEED DATE: 7/21/81
% COMPLETE: 100
% TIME USED: 99
NO. MEN EMPLOYED: None
ACTUAL COMPLETION DATE: 7/26/83

CONTRACT AMOUNT: $ 6,789,352.18
CONTRACTOR: Hilde Const. Co, Inc.
FROM (town): Great Falls, Mt
AWARD DATE: 6/18/81
DATE WORK STARTED: 7/24/81
PROBABLE COMPLETION DATE: 6/83
NO. DAYS WORKED PER WEEK: ~
NO. SHIFTS PER DAY: ~
NO. HOURS PER SHIFT: ~

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 8/18/83

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Dan Stewart
NO. OF ENG. PERSONNEL EMPLOYED: 2

TELEPHONE: 232-1093
ADDRESS: Dept. of Highways
Miles City, Mt. 59301

GENERAL: All work by the contractors was completed July 26, 1983. The final is being worked on in the Miles City office and will be submitted to the Glendive office by September 21, 1983.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: August 30, 1983

PROJECT NO.: F-CT RRS 39-1(7)38
PROJ. NAME: Colstrip-Forsyth Armells Creek Section
LENGTH: 6.4 Mi.
COUNTY: Rosebud
CONTRACT TIME: 200 W.D.
ORDER TO PROCEED DATE: 4/16/82
% COMPLETE: 99
% TIME USED: 95
NO. MEN EMPLOYED: 3-Average
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 6,479,096.93
CONTRACTOR: Hilde Const. Co, Inc.
FROM (town): Great Falls, Mt.
AWARD DATE: 11/30/81
DATE WORK STARTED: 12/8/81
PROBABLE COMPLETION DATE: 7/83
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Don Stewart
NO. OF ENG. PERSONNEL EMPLOYED: 2

TELEPHONE: 232-1093
ADDRESS: Mont. Dept. of Highways
Miles City, Mt. 59301

GENERAL: Work during the past period consisted of fencing, guardrail, signing and installing 12" C.S.P. embankment protectors. All items, except seeding, are complete. The seeding is 55% complete. Contract time has been suspended until October 15, 1983 when seeding operations can resume according to Art. 17.13

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 8-30-83

F-ST-RDS 39-1(7) 38

PROJECT NO.: Structures Only

PROJ. NAME: Cottonwood Creek Bridge Hinkels Ct. Sec.

LENGTH: 6.7 Miles

COUNTY: Rosebud

CONTRACT TIME: 210 W.D.

ORDER TO PROCEED DATE: 4-16-82

% COMPLETE: 100%

% TIME USED: 95

NO. MEN EMPLOYED: ACE. 3

ACTUAL COMPLETION DATE: 8-17-83

Structures Only

CONTRACT AMOUNT: $ 1,737,287.65

~~CONTRACTOR~~ Subcontractor: Stetten Constr. Co.

FROM (town): Great Falls, Mt.

AWARD DATE: 11-30-81

DATE WORK STARTED: 2-15-82

PROBABLE COMPLETION DATE:

NO. DAYS WORKED PER WEEK:

NO. SHIFTS PER DAY: 1

NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: A.D. Cone

TELEPHONE: 232-1093

NO. OF ENG. PERSONNEL EMPLOYED: 1-2

ADDRESS: 38 Cut Sheet Miles City, Mt.

GENERAL: All items were completed in conformance with Plans, Specifications and Special Provisions August 17, 1983. The final Estimate with a two-way Engineering Crew engaged is currently 90% complete.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 8-30-83

Structures Only

PROJECT NO.: I94-4(39)148

PROJ. NAME: Shirley-West

LENGTH: 5.9 Miles

COUNTY: Custer

CONTRACT TIME: 260 W.D.

ORDER TO PROCEED DATE: 5-16-83

% COMPLETE: 17%

% TIME USED: 28%

NO. MEN EMPLOYED: 7

ACTUAL COMPLETION DATE: —

Structures Only

CONTRACT AMOUNT: $ 1,248,367

CONTRACTOR: Cop Constr. Co.

FROM (town): Billings, Mt.

AWARD DATE: 5-31-83

DATE WORK STARTED: 7-13-83

PROBABLE COMPLETION DATE: 7-15-84

NO. DAYS WORKED PER WEEK: 5

NO. SHIFTS PER DAY: 1

NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: W.D. Cone

TELEPHONE: 232-1093

NO. OF ENG. PERSONNEL EMPLOYED:

ADDRESS: 38 Ott Street
Miles City, Mt.

GENERAL: Bridge Over Oxen Creek Sta 1199+80

Class "D" Conc. has been placed for footings & Piers on Bent 2 EB & WB and Bent 3, EB. Footings Pier & Columns have been placed on Bent 3, WB. Construction of the embankment is in progress on Bents 1, EB. & WB and the embankment is completed for Bents 4, EB. & WB.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: GLENDIVE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 8/30/83

PROJECT NO.: I 94-4(34)148
PROJ. NAME: SHIRLEY WEST
LENGTH: 5.9 MILES
COUNTY: CUSTER
CONTRACT TIME: 260 W.D.
ORDER TO PROCEED DATE: 5-17-83
% COMPLETE: 18
% TIME USED: 28
NO. MEN EMPLOYED: 45
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 10,489,672.50
CONTRACTOR: BEYERS GEN. CONST. INC.
FROM (town): BUTTE MT.
AWARD DATE: 3-31-83
DATE WORK STARTED: 5-16-83
PROBABLE COMPLETION DATE: 11-15-84
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8 & 9

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: DANE STAS SUCHANSON ROWY
NO. OF ENG. PERSONNEL EMPLOYED: 5

TELEPHONE: 232-1093
ADDRESS: DEPT. OF HWYS
MILES CITY, MT.

GENERAL: WORK CONSISTED OF GRADING, DRAINAGE FENCING, AND PLACING CONCRETE IN STRUCTURES. ITEMS AND PERCENT COMPLETE ARE AS FOLLOWS: GRADING 26%, DRAINAGE 54%, FENCING 69%, STRUCTURES 17% STRUCTURE SUB-CONTRACTOR WORKED 25 DAYS, FENCING SUB-CONTRACTOR WORKED 16 DAYS, SSPRC SUB-CONTRACTOR WORKED 12 DAYS.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: August 30, 1983

PROJECT NO.: RS-242-1(5)38
PROJ. NAME: Loring North
LENGTH: 5.0 miles
COUNTY: Philips
CONTRACT TIME: 100 W.D.
ORDER TO PROCEED DATE: 4-16-82
% COMPLETE: 100
% TIME USED: 73
NO. MEN EMPLOYED: —
ACTUAL COMPLETION DATE: 7-8-83

CONTRACT AMOUNT: $1,133,333.77
CONTRACTOR: Hilde Constr Co, INC.
FROM (town): Great Falls, MT.
AWARD DATE: 11-30-81
DATE WORK STARTED: 4-29-82
PROBABLE COMPLETION DATE: —
NO. DAYS WORKED PER WEEK: —
NO. SHIFTS PER DAY: —
NO. HOURS PER SHIFT: —

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 7-12-83

EFFECTIVE OPENING DATE: —
PROJECT MANAGER: D. Durocher
NO. OF ENG. PERSONNEL EMPLOYED: 0

TELEPHONE: 746-3431
ADDRESS: Nashua, MT. 59248

GENERAL: Final estimate being checked in the District office and will be submitted to Helena on September 9, 1983. This is the final report.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: GLENDIVE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 8-30-83

PROJECT NO.: RS-252-1(3)0
PROJ. NAME: CIRCLE-WELDON
LENGTH: 10.9 mile
COUNTY: McCone
CONTRACT TIME: 75 W.D.
ORDER TO PROCEED DATE: 4-21-83
% COMPLETE: 99.9
% TIME USED: 100
NO. MEN EMPLOYED: 12
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,478,144.46
CONTRACTOR: McINTYRE Constr. Co.
FROM (town): GREAT FALLS
AWARD DATE: 3-31-1983
DATE WORK STARTED: 4-19-83
PROBABLE COMPLETION DATE: OCT 18, 1983
NO. DAYS WORKED PER WEEK: 1 To 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: VARIABLE

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:
PROJECT MANAGER: Howard Kelly
NO. OF ENG. PERSONNEL EMPLOYED: 5

TELEPHONE: 365-2877
ADDRESS: GLENDIVE

GENERAL: All work is complete except for Seeding and FERTILIZER, to be done during fall seeding period.
Project is 99.9 % complete with 100 % of contract time elapsed.
1 To 3 engineers assigned part time on final notes.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Aug 30, 1983

PROJECT NO.: SR 254-1(2)13
CONTRACT AMOUNT: $ 547,274.30
PROJ. NAME: Glendive - Richey
CONTRACTOR: Border States Paving Inc.
LENGTH: 6.9
FROM (town): Fargo N.D.
COUNTY: DAWSON
AWARD DATE: 3/31/83
CONTRACT TIME: 60 Working days
DATE WORK STARTED: 6/16/83
ORDER TO PROCEED DATE: 4/21/83
PROBABLE COMPLETION DATE: 8/29/83
% COMPLETE: 100 %
NO. DAYS WORKED PER WEEK: 5
% TIME USED: 97 %
NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED: 27
NO. HOURS PER SHIFT: 9
ACTUAL COMPLETION DATE: 8/29/83
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE: N/A
PROJECT MANAGER: Bernard Kelly
TELEPHONE: 365-2877
NO. OF ENG. PERSONNEL EMPLOYED: 6
ADDRESS: Dept. of Highway
Glendive, Montana
59330

GENERAL: Sub Contractor Meyer Construction started Plant Mix operations on Aug 1, 1983 and Completed Paving on Aug 12, 1983. Meyers Construction also done the chip and Seal work on Aug 17 & 18, 1983.

Sub Contractor Western Sign stripped and placed the signs on bridge ends on Aug 29, 1983 which completed the project on this date.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: August 31-1983

PROJECT NO.: RS 258-1(3)0
PROJ. NAME: Reserve East
LENGTH: 11.5 Miles
COUNTY: Sheridan
CONTRACT TIME: 70 W.D.
ORDER TO PROCEED DATE: 8-2-83
% COMPLETE: 0
% TIME USED: 4
NO. MEN EMPLOYED: 6
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,048,454.20
CONTRACTOR: Meyer
FROM (town): Billings
AWARD DATE: July 11-1983
DATE WORK STARTED: 8-17-1983
PROBABLE COMPLETION DATE: 6-15-83
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 2
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: NovaKovich
NO. OF ENG. PERSONNEL EMPLOYED: 0

TELEPHONE: 653-1050
ADDRESS: Dept of Highways
Wolf Point, MT. 59201

GENERAL: Started crushing plant mix material on 8-17-83.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: GLENDIVE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: AUGUST 30, 1983

PROJECT NO.: RS 332-2(9)12
CONTRACT AMOUNT: $718,268.80
PROJ. NAME: GARLAND NORTH & SOUTH
CONTRACTOR: SWAN & SONS CONST. INC.
LENGTH: 10.0 MILES
FROM (town): ANACONDA, MT.
COUNTY: CUSTER
AWARD DATE: MAY 31, 1983
CONTRACT TIME: 80 W.D.
DATE WORK STARTED: JUNE 23, 1983
ORDER TO PROCEED DATE: 6-21-83
PROBABLE COMPLETION DATE: 9-30-83
% COMPLETE: 24%
NO. DAYS WORKED PER WEEK: 5
% TIME USED: 40%
NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED: 16
NO. HOURS PER SHIFT: 9
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: DUANE J. STROHMAYER
TELEPHONE: 232-1093
NO. OF ENG. PERSONNEL EMPLOYED: 5
ADDRESS: Dept. of Highways
Miles City, Mt. 59301

GENERAL: WORK DURING THE PAST PERIOD CONSISTED OF INSTALLING 166 LINEAL FEET OF CULVERT FOR A TOTAL TO DATE OF 694 LIN. FT. OR 100% COMPLETE, 58,000 CUBIC YARDS OF UNCLASSIFIED EXCAVATION WERE MOVED FOR A TOTAL TO DATE OF 60,000 CU. YDS OR 93% COMPLETE, 1000 TONS OF 1½" CRUSHED BASE COURSE WAS PLACED FOR A TOTAL TO DATE OF 1000 TONS OR 2% COMPLETE. FENCING IS 100% COMPLETE. THE PROJECT IS 24% COMPLETE

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: GLENDIVE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: August 30, 1983

PROJECT NO.: RS-BRS 438-1(3)21
PROJ. NAME: NASHUA - North
LENGTH: 3.9 MILES
COUNTY: VALLEY
CONTRACT TIME: 90 W.D.
ORDER TO PROCEED DATE: 09-16-83
% COMPLETE: 0
% TIME USED: 0
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,370,816.48
CONTRACTOR: CLARK Brothers Contractors
FROM (town): Victor, MT.
AWARD DATE: August 26, 1983
DATE WORK STARTED:
PROBABLE COMPLETION DATE: 07-31-84
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: D. DUROCHER
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 746-3431
ADDRESS: NASHUA, MT. 59248

GENERAL: No work on the project during the period. The construction layout items and percent complete are: Centerline, Right of way lines, Bench levels and slope staking 100% Drainage 95%.
Clark Brothers have requested a preconstruction conference for the project on September 7, 1983.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 8-30-83

PROJECT NO.: PMS 4140(61)U3

PROJ. NAME: Inlaid Thermoplastic ~~Pavement Markings~~

LENGTH: N/A

COUNTY: Roosevelt-Richland-Dawson-~~Custer-Powder River~~

CONTRACT TIME: 45 W.D.

ORDER TO PROCEED DATE: 08-17-82

% COMPLETE: 97

% TIME USED: 90

NO. MEN EMPLOYED: 0

CONTRACT AMOUNT: $64,378.59

CONTRACTOR: Mark Rite Lines

FROM (town): Billings, Mt.

AWARD DATE: 07-27-82

DATE WORK STARTED: 09-21-82

PROBABLE COMPLETION DATE: 9-83

NO. DAYS WORKED PER WEEK: 0

NO. SHIFTS PER DAY: 0

NO. HOURS PER SHIFT: 0

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Larry K. Greufe

TELEPHONE: 653-1050

NO. OF ENG. PERSONNEL EMPLOYED: 0-1

ADDRESS: Dept. of Highways
Wolf Point, Montana 59201

GENERAL: The project is complete except for the following. Corrective action is required on the words and symbols in Custer County and the paint removal isn't complete in Poplar.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: GLENDIVE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 8-30-83

PROJECT NO.: M-5006(3) M-RRS 5007(1)

CONTRACT AMOUNT: $1,087,274.00

PROJ. NAME: BNRR UNDERPASS

CONTRACTOR: Cop Constr. Co.

LENGTH: 0.5 Miles

FROM (town): Billings, MT.

COUNTY: Dawson

AWARD DATE: 9-24-82

CONTRACT TIME: 180 W.D.

DATE WORK STARTED: 1-24-83

ORDER TO PROCEED DATE: 10-18-82

PROBABLE COMPLETION DATE: 12-30-83

% COMPLETE: 60

NO. DAYS WORKED PER WEEK: 5

% TIME USED: 52

NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED: 6 to 12

NO. HOURS PER SHIFT: 8 to 12

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: N/A

PROJECT MANAGER: Ken. Quale

TELEPHONE: 365-2877

NO. OF ENG. PERSONNEL EMPLOYED:

ADDRESS: Dept. of Highways Glendive, Mt. 59330

GENERAL: Work Consisted of waterproofing portions of Deck slabs, Removing Temporary trestles. rolling and sliding main line and siding track slabs into final position, waterproofed over joints and installed the drainage system. BNRR Crews installed Ballast & track, getting both tracks back in service.

set steel beams for future track slabs and set all of the prestressed Concrete beams for the walkway and Roadway slabs, with forming work in progress for the Deck slabs.

The engineering layout is 70% Complete.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 8-30-83

PROJECT NO.: BR 9036(9)

PROJ. NAME: Beaver Creek Bridge

LENGTH: 0.026 Mile

COUNTY: Phillips

CONTRACT TIME: 80W.D.

ORDER TO PROCEED DATE: 07-20-~~83~~ 82

% COMPLETE: 100

% TIME USED: 66

NO. MEN EMPLOYED: 0

ACTUAL COMPLETION DATE: 07-23-83

CONTRACT AMOUNT: $157,828.50

CONTRACTOR: McIntyre Construction Co.

FROM (town): Great Falls, Mt.

AWARD DATE: 06-30-82

DATE WORK STARTED: 08-31-82

PROBABLE COMPLETION DATE:

NO. DAYS WORKED PER WEEK: 0

NO. SHIFTS PER DAY: 0

NO. HOURS PER SHIFT: 0

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 7-29-83

EFFECTIVE OPENING DATE: 11-15-83

PROJECT MANAGER: Larry K. Greufe

TELEPHONE: 653-1050

NO. OF ENG. PERSONNEL EMPLOYED: ___

ADDRESS: Dept. of Highways
Wolf Point, Mt. 59201

GENERAL: The contractor has completed their portion of the project. The county still has to complete the approach railing and place additional fill around the wingwalls.

Project notes have been submitted to Glendive. The final Estimate will be sent to Helena the week of Sept 5, 1983. This is the final report

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

11

DISTRICT: Glendive

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 8-30-83

PROJECT NO.: F26-1(1)0 DATE SURVEY AUTHORIZED: 8-21-81

PROJ. NAME: Sidney - N.D. Line DATE WORK STARTED: 9-2-81

LENGTH: 5.2 miles ESTIMATED COMPLETION DATE: Dec 1983

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: ~ TELEPHONE: 5-2877

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 98%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Billings

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: Sept. 1 1983

PROJECT NUMBER & NAME	DESCRIPTION	NEXT MILE-STONE	M-HRS USED THIS REPORT PERIOD	% COMP	EST COMP DATE
F 4-1 (7) 76 Bridger-Fromberg	Reconstruction	Final	80	70	5/85
F 14-3( ) 108 Shawmut West	Overlay & Widening	P.I.H.	0	50	12/83
RS 302-1 (1) 0 Molt-Rimrock	Reconstruction	Public Hearing	0	1	12/85
RS 381-1 (1) 0 Goulding Creek	Grade & Gravel Dbl. Shot Bitum	Final	216	80	8/83
RS 426-2 (1) 0 Hanover Road	Grade & Gravel	P.I.H. Public Hearing	40	27	12/83

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221D

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: August 31, 1983

PROJECT NO.: IR 90-8 (96) 413

CONTRACT AMOUNT: $

PROJ. NAME: Park City West

CONTRACTOR: Empire Sand & Gravel Co.

LENGTH: 14.0 miles

FROM (town): Billings, Montana

COUNTY: Stillwater

AWARD DATE:

CONTRACT TIME:

DATE WORK STARTED:

ORDER TO PROCEED DATE:

PROBABLE COMPLETION DATE:

% COMPLETE:

NO. DAYS WORKED PER WEEK:

% TIME USED:

NO. SHIFTS PER DAY:

NO. MEN EMPLOYED:

NO. HOURS PER SHIFT:

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: K. Hartman

TELEPHONE: 252-4138

NO. OF ENG. PERSONNEL EMPLOYED:

ADDRESS: Billings, Montana

GENERAL: The contract was let on August 18, 1983, and at this time, has not been awarded.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: August 31, 1983

PROJECT NO.: IR 90-8(04) 437 U-1

PROJ. NAME: Mossmain-Lockwood

LENGTH: 3.6 miles

COUNTY: Yellowstone

CONTRACT TIME: 100 working days

ORDER TO PROCEED DATE: 5-24-82

% COMPLETE: 98%

% TIME USED: 7%

NO. MEN EMPLOYED:

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,256,338.75

CONTRACTOR: Meyer Construction Co.

FROM (town): Billings, Montana

AWARD DATE: April 29, 2982

DATE WORK STARTED: July 19, 1982

PROBABLE COMPLETION DATE: 9-15-83

NO. DAYS WORKED PER WEEK:

NO. SHIFTS PER DAY:

NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: K. Hartman

TELEPHONE: 252-4138

NO. OF ENG. PERSONNEL EMPLOYED: 1

ADDRESS: Billings, Montana

GENERAL: Contract completion is pending on the 90 day curing period for the epoxy paint. One man hascharged eight man-days to the project, working on notes and material for the final estimate.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: August 31, 1983

PROJECT NO.: IR 90-8 (94) 437 U-2
CONTRACT AMOUNT: $ 2,368,810.63
PROJ. NAME: Mossmain - 27th St.
CONTRACTOR: Empire Sand and Gravel Co.
LENGTH: 12.2 miles
FROM (town): Billings, Montana
COUNTY: Yellowstone
AWARD DATE: September 24, 1982
CONTRACT TIME: 100 working days
DATE WORK STARTED: November 29, 1982
ORDER TO PROCEED DATE: 10-20-82
PROBABLE COMPLETION DATE: 9-30-83
% COMPLETE: 50%
NO. DAYS WORKED PER WEEK: 6
% TIME USED: 82%
NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED: 23
NO. HOURS PER SHIFT: 10
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: K. Hartman
TELEPHONE: 252-4138
NO. OF ENG. PERSONNEL EMPLOYED: 7
ADDRESS: Billings, Montana

GENERAL: The contractor is placing Plant Mix Bit. Surf. and 3/4" Crushed top Surface on the project.

Plant Mix Bit. Surf. is approximately 58% complete: 3/4" Crushed Top Surf. is approximately 10% complete. Project as a whole is approximately 50% complete.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: August 31, 1983

PROJECT NO.: IR 90-9 (61) 486 U-1
PROJ. NAME: Hardin West
LENGTH: 6.2 miles
COUNTY: Big Horn
CONTRACT TIME: 30 working days
ORDER TO PROCEED DATE: 8-3-83 9-6-83
% COMPLETE: N/A
% TIME USED: N/A
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 64,750.00
CONTRACTOR: Asphalt Sealers of Montana
FROM (town): Roundup Montana
AWARD DATE: July 11, 1983
DATE WORK STARTED:
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: K. Hartman
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 252-4138
ADDRESS: Billings, Montana

GENERAL: The crack sealing starting date has been posponed until September 6, 1983

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: August 31, 1983

PROJECT NO.: I-ID-90-9 (36) 531 U-1
I-ID-90-9 (38) 549 U-1
F-74-1 (2) 0 U-1

CONTRACT AMOUNT: $ 486,990.61

PROJ. NAME: Fencing- Lodge Grass to Wyoming Line

CONTRACTOR: Crow Tribe of Montana

LENGTH:

FROM (town): Crow Agency, Montana

COUNTY: Big Horn

AWARD DATE: July 5, 1983

CONTRACT TIME: See Contract

DATE WORK STARTED: July 26, 1983

ORDER TO PROCEED DATE: July 5, 1983

PROBABLE COMPLETION DATE:

% COMPLETE: 14

NO. DAYS WORKED PER WEEK: 4

% TIME USED: 0

NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED: 20

NO. HOURS PER SHIFT: 10

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: N/A

PROJECT MANAGER: Schaak

TELEPHONE:

NO. OF ENG. PERSONNEL EMPLOYED: 2

ADDRESS: Dept. Of Highways
P.O Box 366
Wyola, Montana 59089

GENERAL:

The Tribe began fencing at the Wyoming Line , working North. Fence Has been completed between stations 1110+00 to the Wyoming State line at station 1214+19. On August 17, 1983, the fencing operations were moved to the North end of the Wyoming Line North Construction project, to accommodate the Grading Contractor. Fence has been completed between stations 940+00 to 975+00.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: August 31, 1983

PROJECT NO.: I-ID 90-9 (62) 543
F-74-1 (2) 0 U-2

CONTRACT AMOUNT: $

PROJ. NAME: Wyola South &

CONTRACTOR:

LENGTH: Wyola Conn. Rd. 5.8 Miles

FROM (town):

COUNTY: Big Horn

AWARD DATE:

CONTRACT TIME: 220 WD

DATE WORK STARTED:

ORDER TO PROCEED DATE:

PROBABLE COMPLETION DATE:

% COMPLETE:

NO. DAYS WORKED PER WEEK:

% TIME USED:

NO. SHIFTS PER DAY:

NO. MEN EMPLOYED:

NO. HOURS PER SHIFT:

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Schaak

TELEPHONE:

NO. OF ENG. PERSONNEL EMPLOYED: 6

ADDRESS: Dept. Of Highways
P.O Box 366
Wyola, Montana 59089

GENERAL: Bids for the construction of the project were opened on August 18, 1983 with Hilde Construction Co., Inc. the apparrent low bidder. The contract has not been awarded as of this date.

Construction staking and layout is underway. Work in progress consists of slope staking the Wyola Interchange Ramps and drain culverts. Slope ~~xxxx~~ staking of the Mainline has been completed.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: August 31, 1983

PROJECT NO.: I-ID 90-9 (38) 549 U-2
PROJ. NAME: Wyoming Line North
LENGTH: 5.2 Miles
COUNTY: Big Horn
CONTRACT TIME: 220 WD
ORDER TO PROCEED DATE: 8-5-83
% COMPLETE:
% TIME USED: 0
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 7,261,180.56
CONTRACTOR: Hilde Construction Co., Inc.
FROM (town): Great Falls, Montana
AWARD DATE: August 5, 1983
DATE WORK STARTED:
PROBABLE COMPLETION DATE: 6-15-85
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: Schaak
NO. OF ENG. PERSONNEL EMPLOYED: 7

TELEPHONE:
ADDRESS: Dept. Of Highways
P.O. Box 366
Wyola, Montana 59089

GENERAL:

The project was awarded to Hilde Construction Company, Inc. on August 5, 1983. The contractor plans to begin grading work during the week of September 6, 1983.

Construction staking and Layout work is underway. Work in progress consists of staking drain culverts between stations 940+00 to 1100+00, Slope staking the Ramps in the Aberdeen Interchange. Slope staking of the Mainline has been completed.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: August 31, 1983

PROJECT NO.: RTF 4-2 (4) 50
CONTRACT AMOUNT: $ 1,322,548.60
PROJ. NAME: LAUREL - SOUTH
CONTRACTOR: EMPIRE SAND & GRAVEL CO. INC.
LENGTH: 10.9 MILES
FROM (town): BILLINGS, MONT.
COUNTY: CARBON & YELLOWSTONE
AWARD DATE: MAY 21, 1982
CONTRACT TIME: 100 WORKING DAYS
DATE WORK STARTED: 8-2-82
ORDER TO PROCEED DATE: JUNE 14, 1982
PROBABLE COMPLETION DATE: 8-2-83
% COMPLETE: 100
NO. DAYS WORKED ~~PER WEEK~~: 2
% TIME USED: 100
NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED: 3
NO. HOURS PER SHIFT: 8
ACTUAL COMPLETION DATE: 8-2-83
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 8-4-83
EFFECTIVE OPENING DATE:
PROJECT MANAGER: G.M. LORAN
TELEPHONE: 248-3827
NO. OF ENG. PERSONNEL EMPLOYED: 1
ADDRESS: DEPT OF HIGHWAYS
BILLINGS, MONT.

GENERAL: ONE WAY SIGN COMPANY, SUB CONTRACTOR FOR THE RESET SIGNS ITEM WORKED TWO DAYS SETTING DELINEATORS, MILE POSTS, & SIGNS. THIS ITEM WAS COMPLETED 8-2-83. ALL ITEMS ARE 100% COMPLETE.

THERE HAS BEEN NO TIME AVAILABLE TO WORK ON THE FINAL ESTIMATE BECAUSE ALL PERSONNEL ARE ASSIGNED TO PROJECTS WHERE CONSTRUCTION IS IN PROGRESS.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 8-30-83

PROJECT NO.: F 16-1(6)1
PROJ. NAME: EXPOSITION DRIVE
LENGTH: 0.5 MILES
COUNTY: YELLOWSTONE
CONTRACT TIME: 90 W.D.
ORDER TO PROCEED DATE: 9-19-82
% COMPLETE: 99%
% TIME USED: 98%
NO. MEN EMPLOYED: 45
ACTUAL COMPLETION DATE: —

CONTRACT AMOUNT: $1,344,793.85
CONTRACTOR: EMPIRE SAND & GRAVEL CO., INC.
FROM (town): BILLINGS
AWARD DATE: 8-24-85
DATE WORK STARTED: 12-15-82
PROBABLE COMPLETION DATE: 9-9-83
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: —

EFFECTIVE OPENING DATE: —
PROJECT MANAGER: R. BAKKH
NO. OF ENG. PERSONNEL EMPLOYED: —

TELEPHONE: 245-9802
ADDRESS: DEPT. OF HWYS
BILLINGS, MT.

GENERAL: WORK CONSISTED OF SURFACING WITH PLANT MIX BASE 1½" GR-1, PLANT MIX SURFACE GR-A, PLACING MED-CURB, SIGNING, ELECTRICAL WORK, STRIPING, & CURB & GUTTER & SIDEWALK.
ITEMS AND PERCENTAGES OF COMPLETION ARE AS FOLLOWS: GRADING ITEMS 100%, MISC. ITEMS 99%, STORM SEWER ITEMS 100%, CURB & SIDEWALK 100%, SURFACING ITEMS 100%, ELECTRICAL ITEMS 99%, SIGNING & GUARDRAIL ITEMS 98%, REMOVAL ITEMS 100%, STRIPING ITEMS 97%, & ADJUSTMENT OF WATER MAINS 100%.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Aug. 31, 1983

PROJECT NO.: ER 28-2(4) 7041
PROJ. NAME: RED LODGE-BOYD (RED LODGE-ROBERTS Sec.)
LENGTH: 12.1 MILES
COUNTY: CARBON
CONTRACT TIME: 120 WORKING DAYS
ORDER TO PROCEED DATE: Sept. 14, 1982
% COMPLETE: 85
% TIME USED: 91
NO. MEN EMPLOYED: 30
ACTUAL COMPLETION DATE: ~~30~~
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: G.M. LORAN
NO. OF ENG. PERSONNEL EMPLOYED: 10

CONTRACT AMOUNT: $ 1,782,258.66
CONTRACTOR: PETER KIEWIT SONS' CO.
FROM (town): SHERIDAN, WYO.
AWARD DATE: Aug. 24, 1982
DATE WORK STARTED: SEPT. 22, 1982
PROBABLE COMPLETION DATE: Oct. 29, 1983
NO. DAYS WORKED PER WEEK: 6
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 10
TELEPHONE: 248-3827
ADDRESS: DEPT OF HIGHWAYS
Billings, Mont.

GENERAL: THE CONTRACTOR WORKED 28 DAYS BLADING SLOPES, PREPARING APPROACHES FOR PAVING, PICKING & BURYING ROCKS, & GENERAL CLEAN-UP WORK. THE EMBANKMENT IN PLACE ITEM IS 95% COMPLETE. 14 DAYS WERE USED TO HAUL, PLACE, & COMPACT THE 1½" CBC & THIS ITEM IS 100% COMPLETE. IT REQUIRED TWO DAYS TO INSTALL A APPROACH PIPE & EXTEND ONE CROSS DRAIN. THE DRAINAGE ITEMS ARE 100% COMPLETE. 28 DAYS WERE USED TO COMPLETE THE PAVING OPERATIONS. THE ROADWAY WAS COMPLETED 8-27-83 & THE APPROACHES WERE COMPLETED 8-29-83. ALL PLANT MIX & Related ITEMS ARE 100% COMPLETE. THE CONTRACTOR STARTED THE CHIP SEAL OPERATION 8-26-83 & SHOULD COMPLETE IT 9-1-83.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: August 26,1983

PROJECT NO.: F-57-3 (13) 103

PROJ. NAME: Grassrange-West

LENGTH: 9.7 miles

COUNTY: Fergus

CONTRACT TIME: 80 working days

ORDER TO PROCEED DATE: 6/21/83

% COMPLETE: 1

% TIME USED: 38

NO. MEN EMPLOYED: 8 to 14

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $1,373,185.80

CONTRACTOR: Glenn Rehbein Excaving Inc.

FROM (town): Lino Lakes, Mn.

AWARD DATE: May 31, 1983

DATE WORK STARTED: july 28, 1983

PROBABLE COMPLETION DATE: 7/1/84

NO. DAYS WORKED PER WEEK: 6

NO. SHIFTS PER DAY: 2

NO. HOURS PER SHIFT: 9 to 12

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Passow

NO. OF ENG. PERSONNEL EMPLOYED: 4

TELEPHONE: ~~698-8791~~ ~~XXXXXXX~~ 428-2425

ADDRESS: Box 844 Grassrange, Mt. 59032

GENERAL: Sub-Contractor Konitz Contracting began striping the material source 7/28/83 with 2 small scrapers. They began moving crushing equipment to the project on 8/8/83. They were set up and crushing 1½" C.B.C. 8/9/83 and completed 8/12/83. They changed there equipment over and began producing 3/4" plant mix material 8/16/83. Gradation, volume swell and P.I. tests fluctuated greatly due to poor judgement and practice in selection and trapping the gravel. Operation was shutdown by the Contractor for several days while a more selected material was hauled to the Crusher. The cover material was crushed during the shutdown.

Sub-Contractor Riverside Contracting began placing Culverts 8/24/83. No definite date has been given for the grading and plant mixing operations. The C.B. 30 and accompanying samples was hauled to Helena 8/26/83.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 9-5-83

PROJECT NO.: M1018(5)U2

PROJ. NAME: 4TH AVE NO. - BILLINGS

LENGTH: 0.663 MILES

COUNTY: YELLOWSTONE

CONTRACT TIME: 90 WORKING DAYS

ORDER TO PROCEED DATE: 4-18-83

% COMPLETE: 81%

% TIME USED: 88%

NO. MEN EMPLOYED: 25

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 786,265.00

CONTRACTOR: BARRY O'LEARY, INC.

FROM (town): BILLINGS, MONTANA

AWARD DATE: 11-30-82

DATE WORK STARTED: 3-29-83

PROBABLE COMPLETION DATE: 9-83

NO. DAYS WORKED PER WEEK: 5

NO. SHIFTS PER DAY: 1

NO. HOURS PER SHIFT: 8-10

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: D.C. KITTELSON

TELEPHONE: 245-2101

NO. OF ENG. PERSONNEL EMPLOYED: [redacted]9

ADDRESS: DEPT. OF HIGHWAYS
BILLINGS, MONTANA.

GENERAL: WORK IN PROGRESS CONSISTED OF CURB, SURFACING, ELECTRICAL, SIGNING & STRIPING. [redacted] PLANT MIX BASE IS NOW COMPLETE. PLANT MIX SURFACING WILL BE COMPLETED ON 8-30-83. ITEMS AND PERCENTAGES OF COMPLETION ARE: MISC- 38%; GRADING-100%; DRAINAGE-100%; SURFACING- 95%; CURB-100%; ELECTRICAL-97%; SIGNING- 96%; STRIPING- 4%. ENG. PERSONNEL WORKED ON CONSTRUCTION INSPECTION.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: August 26, 1983

PROJECT NO.: F-57-3 (09) 121

PROJ. NAME: Winnett-West

LENGTH: 9.1 Miles

COUNTY: Fergus/Petroleum

CONTRACT TIME: 160 working days

ORDER TO PROCEED DATE: 8/26/83

% COMPLETE: 0

% TIME USED: 0

NO. MEN EMPLOYED: 0

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 5,517,998.81

CONTRACTOR: Hilde Const. Co., Inc.

FROM (town): Graet Falls, Mont.

AWARD DATE: 8/5/83

DATE WORK STARTED:

PROBABLE COMPLETION DATE:

NO. DAYS WORKED PER WEEK:

NO. SHIFTS PER DAY:

NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Passow

NO. OF ENG. PERSONNEL EMPLOYED: 4-10

TELEPHONE: 428-2425

ADDRESS: Box 844
Grassrange, Mont. 59032

GENERAL: No definite work schedule has been received from the Contractor. A fencing and pipe crew are to begin in the next couple weeks. The lack of available water to accomodate their grading operation has caused them to delay the grading operations.

Engineering layout is Pipe 39%, Slope Staking 71% and RW line 83% complete.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: August 31, 1983

PROJECT NO.: M 1018 (6)
PROJ. NAME: 4th Ave N. & 31st St.
LENGTH: at Intersection
COUNTY: Yellowstone
CONTRACT TIME: Calendar Date
ORDER TO PROCEED DATE: 5-9-83
% COMPLETE:
% TIME USED: 81
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 42,992.00
CONTRACTOR: Midland Electric Co.
FROM (town): Billings
AWARD DATE: May 9, 1983
DATE WORK STARTED:
PROBABLE COMPLETION DATE: 9-28-83
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: K. Hartman
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 252-4138
ADDRESS: Billings, Montana

GENERAL: As of this date, no preconstruction conference has been set and no work has begun on the project.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 9-5-83

PROJECT NO.: M7106(5) & M7109(3)

CONTRACT AMOUNT: $ 707,219.15

PROJ. NAME: Spring St. & 4th Ave. Lewistown

CONTRACTOR: Williams Bros. Const.

LENGTH: 0.2 Miles & 0.4 Miles

FROM (town): Lewistown

COUNTY: Fergus

AWARD DATE: 09-24-82

CONTRACT TIME: 75 WD

DATE WORK STARTED: 10-13-82

ORDER TO PROCEED DATE: 10-18-82

PROBABLE COMPLETION DATE: ~~[illegible]~~

% COMPLETE: 97

NO. DAYS WORKED PER WEEK: 5 ✓

% TIME USED: 94

NO. SHIFTS PER DAY: 1 ✓

NO. MEN EMPLOYED: 7

NO. HOURS PER SHIFT: 8 ✓

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Dale E. DeVore

TELEPHONE: 538-8731

NO. OF ENG. PERSONNEL EMPLOYED: 1

ADDRESS: Box 491
Lewistown, Mt. 59457

GENERAL: The project is basically complete except the storm sewer lagoon area, striping and signs. The Contractor is waiting delivery of fabricated material for skimmer box and the sign post bases.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: August 31, 1983

MSC 16-1 (15) 5
MSC 28-2 (8) 91

PROJECT NO.: MSC 48-1 (5) 13 CONTRACT AMOUNT: $ 326,735.00

PROJ. NAME: SEAL & COVER - YELLOWSTONE CARBON & BIG HORN CONTRACTOR: SALVESON CONST. CO.

LENGTH: 7.1, 10.1, & 5.2 MILES FROM (town): HARDIN, MONT.

COUNTY: Yellowstone, Carbon, & Big Horn AWARD DATE: MAY 9, 1983

CONTRACT TIME: Completed By Sept. 1, 1983 DATE WORK STARTED: JUNE 9, 1983

ORDER TO PROCEED DATE: June 1, 1983 PROBABLE COMPLETION DATE: August 31, 1983

% COMPLETE: 100 NO. DAYS WORKED PER WEEK: 4

% TIME USED: 100 NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED: 30 NO. HOURS PER SHIFT: 10

ACTUAL COMPLETION DATE: August 31, 1983

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____

EFFECTIVE OPENING DATE: _____

PROJECT MANAGER: G.A. LORAN TELEPHONE: 248-3827

NO. OF ENG. PERSONNEL EMPLOYED: 4 ADDRESS: DEPT OF HIGHWAYS
Billings, Mont.

GENERAL: THE CONTRACTOR STARTED WORK ON THE BIG HORN COUNTY PROJECT 8-1-83 & COMPLETED IT 8-3-83. THE BROOMING WAS COMPLETED 8-8-83. STATE FORCES STRIPED THIS PROJECT 8-18-83. WORK WAS BEGAN IN CARBON COUNTY 8-9-83 & IT WAS COMPLETED 8-16-83. THE BROOMING WAS COMPLETED 8-19-83. STATE FORCES STRIPED THIS PROJECT 8-22-83. WORK IN YELLOWSTONE COUNTY STARTED 8-24-83 & WAS COMPLETED 8-29-83. ALL BROOMING WILL BE COMPLETED TODAY, 8-31-83. MAINTENENCE PLANS ON STRIPING THIS PROJECT SEPT 7, 1983.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 9-5-83

PROJECT NO.: MSC 81-1(2)30
CONTRACT AMOUNT: $ 86,635.60
PROJ. NAME: Maintenance Seal & Cover
CONTRACTOR: Big Sky Paving Co.
LENGTH: 7.4 Miles
FROM (town): Bozeman
COUNTY: Fergus
AWARD DATE: May 9, 1983
CONTRACT TIME: On or before 9-1-83
DATE WORK STARTED: 07-13-83
ORDER TO PROCEED DATE: 5-9-83
PROBABLE COMPLETION DATE:
% COMPLETE: 100
NO. DAYS WORKED PER WEEK:
% TIME USED:
NO. SHIFTS PER DAY:
NO. MEN EMPLOYED: 0
NO. HOURS PER SHIFT:
ACTUAL COMPLETION DATE: 08-18-83
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Dale E. DeVore
TELEPHONE: 538-8731
NO. OF ENG. PERSONNEL EMPLOYED:
ADDRESS: Box 491
Lewistown, Mont. 59457

GENERAL: All work is completed on this project. Completion inspection was made by O. W. Klimper, Supr. Dist. Const. Section August 18, 1983. The final estimate and supporting data was submitted to the Billings District for checking 8-30-83

The final was submitted to Helena on 9/1/83. This is the final report for the project.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 9-5-83

PROJECT NO.: BR 9019 (7)
CONTRACT AMOUNT: $ 202,75
PROJ. NAME: Bridge over Musselshell River
CONTRACTOR: FLYNN CO., INC
LENGTH: 138'
FROM (town): Billings
COUNTY: Golden Valley
AWARD DATE: 06-17-83
CONTRACT TIME: 90 WD
DATE WORK STARTED: 08-24-83
ORDER TO PROCEED DATE: 07-8-83
PROBABLE COMPLETION DATE: 11-30-83
% COMPLETE:
NO. DAYS WORKED PER WEEK: 5
% TIME USED:
NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED: 2
NO. HOURS PER SHIFT: 8
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Dale E. DeVore
TELEPHONE: 538-5731
NO. OF ENG. PERSONNEL EMPLOYED: 2
ADDRESS: Box 491
Lewistown, Mt. 59457

GENERAL: The contractor began work August 24, 1983. Progress limited to clearing area and work bridge.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 9-5-83

PROJECT NO.: RS 302-1(3)4
PROJ. NAME: RIMROCK RD.-MOLT
LENGTH: 7.4 MILES
COUNTY: YELLOWSTONE
CONTRACT TIME: 80 WORKING DAYS
ORDER TO PROCEED DATE: 4-18-83
% COMPLETE: 89%
% TIME USED: 91%
NO. MEN EMPLOYED: 35
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 983,349.80
CONTRACTOR: EMPIRE SAND & GRAVEL
FROM (town): BILLINGS, MONTANA
AWARD DATE: 2-28-83
DATE WORK STARTED: 2-28-83
PROBABLE COMPLETION DATE: 9-15-83
NO. DAYS WORKED PER WEEK: 2 TO
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8-12

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: D.C. KITTELSON
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 245-2101
ADDRESS: DEPT. OF HIGHWAYS
BILLINGS, MONTANA

GENERAL: THE SEAL AND COVER WAS COMPLETED DURING THIS REPORTING PERIOD. DELINEATORS WERE ERECTED AND THE STRIPING WAS COMPLETED. THE SIGNS, BARRIER RAIL & SEEDING ARE ALL THAT REMAIN TO BE DONE. ITEMS AND PERCENTAGES COMPLETE ARE: MISC.-51%; GRADING-100%; DRAINAGE-100%; SURFACING-100%, SIGNING-63%; STRIPING-100%; THE REMAINING WORK IS EXPECTED TO BE DONE THE FIRST PART OF SEPTEMBER.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 8-30-83

PROJECT NO.: CT 34-1(6)33
PROJ. NAME: BUSBY-KIRBY
LENGTH: 12.4 MILES
COUNTY: BIG HORN
CONTRACT TIME: 100 W.D
ORDER TO PROCEED DATE: 7-13-83
% COMPLETE: 6%
% TIME USED: 31%
NO. MEN EMPLOYED: 49
ACTUAL COMPLETION DATE: -

CONTRACT AMOUNT: $ 3,395,736.80
CONTRACTOR: SLETTEN CONST. CO.
FROM (town): GREAT FALLS, MT.
AWARD DATE: 6-22-83
DATE WORK STARTED: 7-29-83
PROBABLE COMPLETION DATE: 11-30-83
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 10

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: H. OTTMAN
NO. OF ENG. PERSONNEL EMPLOYED: 9

TELEPHONE: 592-3628
ADDRESS: DEPT. OF HWYS.
BUSBY, MT.

GENERAL: THE CONTRACTOR BEGAN WORK JULY 29, 1983. WORK IN PROGRESS IS GRADING, CULVERT INSTALLATION, PLACING OF PIT RUN SCORIA, CRUSHING & STOCKPILING OF 3/4" TOP SURF GR 2A AND CONST. OF THE STRUCTURES AT DAVIS & ROSEBUD CREEK. ITEMS & PERCENTAGES OF COMPLETION ARE AS FOLLOWS: MISC. ITEMS 7%, REMOVAL ITEMS 16%, EXC. ITEMS 18%, CULVERT ITEMS 5%, SURFACING ITEMS 1%, FENCING ITEMS 14% AND STRUCTURE ITEMS 28%.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 9-5-83

PROJECT NO.: RS 416-1(3)1

PROJ. NAME: BILLINGS-SOUTH

LENGTH: 8.1 MILES

COUNTY: YELLOWSTONE

CONTRACT TIME: 100 WORKING DAYS

ORDER TO PROCEED DATE: 4-16-83

% COMPLETE: 100 ~~99~~%

% TIME USED: 98%

NO. MEN EMPLOYED: 0

ACTUAL COMPLETION DATE: 8/30/83

CONTRACT AMOUNT: $ 2,484,106.60

CONTRACTOR: BARRY O'LEARY, INC.

FROM (town): BILLINGS, MONTANA

AWARD DATE: 2-4-[redacted]82

DATE WORK STARTED: 3-10-82

PROBABLE COMPLETION DATE: 9-1-83

NO. DAYS WORKED PER WEEK: 0

NO. SHIFTS PER DAY: 0

NO. HOURS PER SHIFT: 0

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____

EFFECTIVE OPENING DATE: _____

PROJECT MANAGER: D.C. KITTELSON

NO. OF ENG. PERSONNEL EMPLOYED: 10

TELEPHONE: 245-2101

ADDRESS: DEPT. OF HIGHWAYS
BILLINGS, MONTANA

GENERAL: THE SUB-CONTRACTOR, ONE WAY SIGN, COMPLETED THE SIGNING ON THE PROJECT. ALL THAT REMAINS TO COMPLETE THE PROJECT IS STRIPING THE CROSSWALK AND STOP BARS. THIS SHOULD BE DONE ON 8-29-83. ITEMS AND PERCENT OF COMPLETION REMAIN THE SAME AS LAST REPORTED EXCEPT SIGNING IS NOW 100% The project was Completed on Aug. 30, 1983

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 8-30-83

PROJECT NO.: AR0080·1812·05-4320
PROJ. NAME: St. Xavier-Hardin
LENGTH: 0.00 Mi.
COUNTY: Big Horn
CONTRACT TIME: 80 W.D.
ORDER TO PROCEED DATE: 6-1-83
% COMPLETE: 36
% TIME USED: 59
NO. MEN EMPLOYED: 4
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $146,707.25
CONTRACTOR: Edward T. Copps Construction
FROM (town): Billings, MT
AWARD DATE: 5-31-83
DATE WORK STARTED: 6-27-83
PROBABLE COMPLETION DATE: 9-15-83
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: D.R. Taylor
NO. OF ENG. PERSONNEL EMPLOYED: 3

TELEPHONE: 665-3666
ADDRESS: Dept. of Hwys.
Hardin, MT

GENERAL: Work consisted of driving piling and placing all substructure concrete. Items and percent complete are as follows: Detour = 100%, Remove Structure = 90%, Class AD Concrete = 100%, Piling = 100%. Construction layout and staking is 75% complete.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 9-5-83

PROJECT NO.: RRS 69-2(1)37
PROJ. NAME: SOUTH MOORE
LENGTH: 0.3 Miles
COUNTY: Fergus
CONTRACT TIME: 20 WD
ORDER TO PROCEED DATE:
% COMPLETE:
% TIME USED:
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $
CONTRACTOR:
FROM (town):
AWARD DATE:
DATE WORK STARTED:
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: Dale E. DeVore
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 538-8731
ADDRESS: Box 491
Lewistown, Mt. 59457

GENERAL: Contract was let on August 18, 1983, However no preconstruction conference has been set at this time.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

Direct Participation
Federal Highway Administration
April 1, 1983